

SLT FENCE, TYPE I
 Line Item Number: 1155
 Item Code: 653.475
 Calculated By: AAP
 Checked By: CML 2/4/26

TOTAL (LF) = 2561.7
 Contract Quantity (LF) = 3100

Location Start	Notes	Length (LF)	Date Completed
97+25 LT	Between Construction Laydown area and Boarsguard Property [Up to Willow Tree]	185.67	5/6/2024
97+25 LT	RELOCATED	410.7	5/14/2024
355+50 RT - 359+50 RT		381.96	5/29/2024
355+15 RT - 348 + 50 RT		668.15	5/30/2024
332+25 RT - 337+00 RT		489.844	5/30/2024
348+50 LT - 349+75 LT		104.24	6/6/2024
356+25 RT - 356+50 RT		22.76	6/11/2024
95+75 LT - 97+25 LT		150	6/26/2024
95+75 LT - 97+25 LT	Correction 6/26/2024	-5.179	7/8/2024
117+20 RT - 115+75 RT		153.534	7/22/2024
TOTAL (LF) =		2561.679	

SLT FENCE, TYPE H
 Line Item Number: 1156
 Item Code: 653.476
 Calculated By: AAP
 Checked By: CML 2/4/26

TOTAL (LF) = 10396.2
 Contract Quantity (LF) = 10000

Location Start	Location End	Length (LF)	Date Completed
sta. 97+50 LT to sta. 99+00 LT			
sta. 204+50 RT to 706+00 RT			
sta. 605+00 LT to 605+50 LT			
sta. 602+85 RT to 606+25 RT	621.1	5/7/2024	
sta. 97+25 LT to 97+25 LT			
sta. 605+50 LT to 607+00 LT	539.825	5/14/2024	
STA 600 + 00 RT to STA 602+ 85 RT	186.236	5/23/2024	
sta. 345+00 LT to sta. 348+00 LT			
sta. 116+40 LT to sta. 117+00	376.83	6/6/2024	
STA 5177+00 LT - STA 5178+40 LT	240	6/25/2024	
STA 92+30 RT - STA 97+25 RT	830	6/26/2024	
STA 97+25 RT - STA 103+50 RT	770	6/27/2024	
sta. 359+50 LT to sta. 358+25 LT			
sta. 333+75 LT to sta. 332+25 LT			
sta. 334+00 LT to sta. 334+80 LT	372.03	7/1/2024	
sta. 606+25 RT to sta. 600+00 RT			
sta. 706+50 RT to sta. 706+88 RT	405.682	7/3/2024	
STA 5177+00 LT to STA 5178+40 LT	892.083	7/8/2024	
STA 92+30 RT to 103+50 RT	-0.824	7/8/2024	
STA 92+30 RT to 103+50 RT	4.93	7/8/2024	
sta. 508+00 LT to sta. 502+25			
sta. 512+50 LT to sta. 514+50 LT	1071.504	7/9/2024	
STA 705 + 00 RT to STA 708 + 00 RT	563.01	7/10/2024	
STA 103+50 RT to STA 104+50 RT	309.091	7/16/2024	
STA 113+75 LT - STA 116+40 LT	461.633	7/18/2024	
STA 104+50 RT to STA 107+00 RT	1451.945	7/19/2024	
STA 501+75 LT to STA 502+25 LT	267.824	7/22/2024	
STA 6164+20 RT to STA 6166+75 RT	291.064	7/23/2002	
STA 109+00 RT to STA 115+75 RT	742.239	7/25/2024	
TOTAL (LF) =		10396.302	

BARRIER FENCE
 Line Item Number: 1157
 Item Code: 653.50
 Calculated By: AAP
 Checked By: CML 2/4/26

TOTAL (LF) = 10656.8
 Contract Quantity (LF) = 10600

Location Start	Location End	Length (LF)	Date Completed
STA 97+25	531.5	5/6/2024	
sta. 706+50 RT	sta. 707+85 RT	150.5	
sta. 704+50 RT	sta. 706+00 RT		
sta. 605+00 LT	sta. 607+25 LT		
sta. 5173+35 LT	sta. 5175+40 LT	580.5	
sta. 600+00 RT	sta. 606+25 RT	524.4	5/7/2024
sta. 344+75 LT	sta. 347+90 LT	525.61	
sta. 348+35 LT	sta. 349+50 LT	103.83	5/23/2024
sta. 5175+40 LT	sta. 5176+95 LT	171.084	6/14/2024
STA 5177+00 LT	STA 5178+40 LT	243	
STA 5178+75 LT	STA 5180+00 LT	128	6/24/2024
STA 5180+00 LT	STA 5186+75 LT	675	6/25/2024
STA 92+40 LT	STA 95+75 LT	335	6/26/2024
STA 6164+20 RT	STA 6166+75 RT	291.064	7/24/2024
STA 92+30 RT	STA 104+50 RT	1579.021	7/30/2024
STA 104+50 RT	STA 107+00 RT	1394.915	7/31/2024
STA 113+75 LT	STA 116+40 LT	209.023	
STA 508+00 LT	STA 510+00 LT	1472.421	
STA 109+00 RT	STA 115+75 RT	742.239	8/1/2024
STA 5177+00 LT	STA 5179+25 LT	95.083	
STA 706+50 RT	STA 706+85 RT	38.422	
STA 606+25 RT	STA 600+00 RT	367.26	
STA 336+00 LT	STA 334+00 LT	208.989	
STA 332+25 LT	STA 333+75 LT	158.034	
STA 358+25 LT	STA 359+50 LT	131.923	8/7/2024
TOTAL (LF) =		10656.818	

PROJECT DEMARCATION FENCE
 Line Item Number: 1158
 Item Code: 653.55
 Calculated By: AAP
 Checked By: CML 2/4/26

TOTAL (LF) = 4976.084
 Contract Quantity (LF) = 5760

Location Start	Location End	Length (LF)	Date Completed
STA 97+25 LT		420.22	5/6/2024
sta. 97+25 LT	sta. 97+25 LT	295.46	5/14/2024
sta. 605+50 RT	sta. 607+00 RT	720.33	5/14/2024
sta. 335+00 RT	sta. 337+00 RT	199.362	
sta. 337+10 RT	sta. 346+80 RT	970.083	
sta. 354+00 RT	sta. 355+00 RT	106.08	
sta. 355+50 RT	sta. 359+50 RT	406.685	5/23/2024
sta. 338+95 LT	sta. 339+80 LT	88.858	
sta. 332+25 RT	sta. 335+00 RT	289.858	
sta. 339+95 LT	sta. 343+50 LT	362.627	
sta. 349+85 LT	sta. 358+25 LT	831.398	5/24/2024
STA 95+75 LT	STA 96+22 LT	47	
STA 117+20 RT	STA 115+75 RT	153.534	
STA 336+75 LT	STA 335+00 LT	81.589	8/7/2024
TOTAL (LF) =		4976.084	