

Pre-closure summary

Vermont Route 155 Bridge 7 Replacement

Mt. Holly, VT

June 17th, 2020



Presented By:

- **Rob Young, PE**
Project Manager – VTrans

- **Christopher Mooney,**
Lead Design Engineer – Vtrans



Agenda

- Existing Bridge Condition
- Proposed Replacement Structure
- Remaining Project Schedule
- Proposed Detour Route
- Questions


Bridge Site – Existing



Existing Bridge

- Originally constructed in 1969
- Bridge is structurally deficient
- Bridge Rating
 - Culvert rating: 4 (Poor)
 - Culvert Corrosion Indicator: 4 (Poor)
 - Culvert Headwall Rating: 6 (Satisfactory)

Existing Bridge Deficiencies



Bolt Line Cracking




Existing Bridge Deficiencies

The culvert has settled 1' to 3' from the mid-span to the outlet due to scour /undermining.



Existing Bridge Deficiencies


There are holes located throughout the invert of the pipe



Proposed Bridge

- Precast Concrete Rigid Frame
- Spread Footings
- Larger Bridge Width (32' from 15'-4")
- Larger Overall Opening
- Open Bottom Provides Aquatic Organism Passage
- Replace Laid Up Stone Outlet with a Concrete Headwall


Proposed Bridge Typical Section




* BITUMINOUS CONCRETE PAVEMENT MATERIAL
SECTION VT-155
1½" TYPE IVS OVER
1½" TYPE IVS OVER
2" TYPE IIIS

MATERIAL TOLERANCES (IF USED ON PROJECT)	
SURFACE	
- PAVEMENT (TOTAL THICKNESS)	+/- ¼"
- AGGREGATE SURFACE COURSE	+/- ½"
SUBBASE	
SAND BORROWS	+/- 1"

Proposed Bridge



Proposed Bridge Alignment Change



Increased Waterway Opening

Methods of Construction

Accelerated Bridge Construction

- **Overall Goals:**
 - Implement Accelerated and Conventional Components Efficiently
 - Maximum Closure Duration of 28 Days
- **Accelerated Elements**
 - Precast Footings, Headwalls, Wingwalls, and Rigid Frame Units
 - Rapid Setting Concrete

Accelerated Elements

Precast Footings



Accelerated Elements

Precast Rigid Frame Units



Accelerated Elements

Precast Wingwall & Headwall Units



Accelerated Elements

Joint Filling and Sealing



Conventional Process



Back Fill

Conventional Process

Re-Establish the Channel




Water Level Rises to Normal as the Stream Bed Material Saturates

Final Bridge Will Look Similar To:



This project was located on a town road in Shrewsbury VT

Project Schedule



Special Schedule Details:

- *Allowed Bridge Closure Duration – 28 Days*
- *Financial Incentives and Disincentives included in Contract to encourage early completion*



Contractor and Work Hours

Contractor:

Bazin Brothers Trucking, Inc., Westminister Vermont

Work Hours:

Pre Closure (June 22nd thru July 20th)

Anticipated to Work 5 Days a Week

Anticipated Daily Work Hours; 7am to 5:30pm

Bridge Closure (July 21st thru August 18th)

Anticipated to Work 7 Days a Week

Anticipated Daily Work Hours; 7am to 5:30pm



Detour


Summary

A to B current: 10.4 Miles

A to B detour: 18.5 Miles

Added: 8.1 miles

End to End 28.9 miles





Anticipated Local Bypass

Summary


C to D current: 1.3 Miles

C to D detour: 2.5 Miles


Added: 1.2 miles

End to End 3.8 miles

Note: While this is not part of our project, increased traffic should be expected along this route



Traffic Control Plan





Questions?

VTrans Project Manager **Rob Young, PE**

Direct Phone #: **(802)-595-2358**

Email: **Rob.Young@vermont.gov**

