

June 9, 2015

VAOT Resident Engineer
Southwest Regional Const.
61 Valley View
Mendon, VT 05701
Attention: Tim Pockette, P.E.

RE: Bridge Project City of Rutland
June 2015 - Four-week look-ahead narrative & workday/hour narrative.


Dear Tim,

Please find the attached CPM Schedule Update for your review and approval.
In accordance with section 61 (3) I would like to highlight the following:

1. Progress during the update period:
 - a. Completed tremie seal and dewater of Abutment 1 Cofferdam.
 - b. Form & pour footing at Abutment 1.
 - c. Place concrete for Pier Drilled Shaft.
 - d. Start sanitary sewer work on River Street.
2. No shift in critical path activities from April update.
3. Sources of delay:
 - a. VTrans redesign of the Pier reinforcing means that this material will not be available for installation until 6/18. KCC will try to limit this delay by working on Abutment 2 even though this will make accessing the Pier much more difficult.
 - b. The difficulty experienced installing the cofferdam at Abutment 1 has put this critical path 18 days behind the original CPM. We will continue with our current overtime schedule in order to make up this time.
4. Potential Problem Areas: NA.
5. Work planned for the next update period:
 - a. Continue concrete work at Abutment 1 substructure.
 - b. Start work on Abutment 2 and the Pier concrete.
 - c. Continue utility work on River Street
6. Changes to the Schedule: Removal of Abutment 1 Cofferdam durations have been shortened to reflect longer work hours in an effort to make up schedule time.

Thank you for reviewing this schedule. Please call with any questions or concerns.

Sincerely,


Volker Burkowski
Project Manager
KCC