



July 7, 2015

VAOT Resident Engineer
Southwest Regional Const.
61 Valley View
Mendon, VT 05701
Attention: Tim Pockette, P.E.

RE: Bridge Project City of Rutland
July 2015 - Four-week look-ahead narrative & workday/hour narrative.

Dear Tim,

Please find the attached CPM Schedule Update for your review and approval.
In accordance with section 61 (3) I would like to highlight the following:

1. Progress during the update period:
 - a. Drilled shaft pour completed.
 - b. CSL testing of shaft completed and shaft accepted.
 - c. Abutment 1 footing poured.
 - d. Abutment 1 stem wall poured to elevation 519'.
 - e. Abutment 1 backfill complete to elevation 518'.
 - f. Place Type III stone on Dorr Drive slopes.
 - g. Abutment 2 seat pour complete.
 - h. Backfill Abutment 2.
 - i. Start forming pier.
 - j. Install DIP waterline on River Street.
2. No shift in critical path activities from April update.
3. Sources of delay:
 - a. VTrans redesign of the Pier reinforcing means that this material will not be available for installation until 6/18. KCC will try to limit this delay by working on Abutment 2 even though this will make accessing the Pier much more difficult.
 - b. The difficulty experienced installing the cofferdam at Abutment 1 has put this critical path 18 days behind the original CPM. We will continue with our current overtime schedule in order to make up this time.
4. Potential Problem Areas: NA.
5. Work planned for the next update period:
 - a. Continue concrete work at Abutment 1 substructure.
 - b. Continue work on the Pier concrete.
 - c. Continue utility work on River Street and Dorr Drive.
 - d. Place Type III stone on East shore.
 - e. Set Structural Steel.
 - f. Start bridge deck formwork
6. Changes to the Schedule: NA

Thank you for reviewing this schedule. Please call with any questions or concerns.

Sincerely,



Volker Burkowski

Project Manager

KCC