



August 13, 2015

VAOT Resident Engineer
Southwest Regional Const.
61 Valley View
Mendon, VT 05701
Attention: Tim Pockette, P.E.

RE: Bridge Project City of Rutland
August 2015 - Four-week look-ahead narrative & workday/hour narrative.

Dear Tim,

Please find the attached CPM Schedule Update for your review and approval.
In accordance with section 61 (3) I would like to highlight the following:

1. Progress during the update period:
 - a. Pour pier
 - b. Upper Abutment 1 pours
 - c. Backfill Abutment 1 & 2.
 - d. Pull cofferdam sheeting.
 - e. Type III stone at substructure locations.
 - f. Set Steel.
 - g. Start deck forms and reinforcing.
 - h. Pour Abutment 1 backwall and wing walls.
 - i. Clearing at Dorr Drive and Ripley Road.
 - j. Start roadwork at River Street.
 - k. Start Dorr Drive sanitary Sewer.
2. No shift in critical path activities from July update.
3. Sources of delay:
 - a. VTrans redesign of the Pier reinforcing means that this material will not be available for installation until 6/18. KCC will try to limit this delay by working on Abutment 2 even though this will make accessing the Pier much more difficult.
 - b. The difficulty experienced installing the cofferdam at Abutment 1 has put this critical path 18 days behind the original CPM. We will continue with our current overtime schedule in order to make up this time.
4. Potential Problem Areas: NA.
5. Work planned for the next update period:
 - a. Deck pours, bridge sidewalk & barrier.
 - b. Utilities on Dorr.
 - c. Roadwork on River Street and Dorr.
 - d. Ripley causeway and cofferdam.
 - e. Stone wall on Dorr.
6. Changes to the Schedule: NA

Thank you for reviewing this schedule. Please call with any questions or concerns.

Sincerely,



Volker Burkowski

Project Manager

KCC