

November 11, 2015

VAOT Resident Engineer
Southwest Regional Const.
61 Valley View
Mendon, VT 05701
Attention: Tim Pockette, P.E.

RE: Bridge Project City of Rutland
November 2015 - Four-week look-ahead narrative & workday/hour narrative.

Dear Tim,


Please find the attached CPM Schedule Update for your review and approval.
In accordance with section 61 (3) I would like to highlight the following:

1. Progress during the update period:
 - a. River Street
 - i. Application of Water Sealer on Substructure and Texas Rail
 - ii. Completion of Dry Masonry Stone Wall
 - iii. 6" Sanitary Sewer on Bridge and through Sleeves
 - iv. Testing of 6" Sanitary Sewer on Bridge and through Sleeves
 - v. Installation of 10" Water on Bridge
 - vi. Pump Station Electrical Modification Work
 - b. Ripley Road
 - i. Form, Reinforcing and Pouring of Pier Footing
 - ii. Form, Reinforcing and Pouring of Pier Stem
 - iii. Excavation Protection System at Abutment 1
 - iv. Driving of Piles at Abutment 1
2. No shift in critical path activities from October update.
3. Sources of delay:
 - a. VTrans redesign of the Pier reinforcing means that this material will not be available for installation until 6/18. KCC will try to limit this delay by working on Abutment 2 even though this will make accessing the Pier much more difficult.
 - b. The difficulty experienced installing the cofferdam at Abutment 1 has put this critical path 18 days behind the original CPM. We will continue with our current overtime schedule in order to make up this time.
 - c. Ordered to stop work at the stone wall to resolve issues with the property owner's expectations for the stone wall appearance.
 - d. Order to stop work at Ripley pier when piles reached capacity and refusal prior to the minimum depth shown in the plans.
 - e. Splicing of Piles at Ripley Pier
4. Potential Problem Areas: NA.
5. Work planned for the next update period:
 - a. River Street

- i. Continue to tie in Water and perform Testing & Chlorination.
 - ii. Valve Installation in Pump Station
 - iii. Sanitary Sewer Force Main Crossover
 - iv. Installation of Shielding for Demolition of existing River St Bridge
 - v. Continue misc. (shoulder grading, fence, gate, etc.)
 - b. Ripley Road
 - i. Form and Pour Abutment 1 Footing.
 - ii. Form and Pour Abutment 1 Seat & Wing Walls.
6. Changes to the Schedule: None.

Thank you for reviewing this schedule. Please call with any questions or concerns.

Sincerely,



Michael Martin
Project Engineer
KCC