



February 16, 2016

VAOT Resident Engineer
Southwest Regional Const.
61 Valley View
Mendon, VT 05701
Attention: Tim Pockette, P.E.

RE: Bridge Project City of Rutland
February 2016 - Four-week look-ahead narrative & workday/hour narrative.

Dear Tim,

Please find the attached CPM Schedule Update for your review and approval.
In accordance with section 61 (3) I would like to highlight the following:

1. Progress during the update period:
 - a. River Street
 - i. Seasonal shutdown.
 - b. Ripley Road
 - i. Seasonal shutdown.
2. No shift in critical path activities from December update.
3. Sources of delay:
 - a. VTrans redesign of the Pier reinforcing means that this material will not be available for installation until 6/18. KCC will try to limit this delay by working on Abutment 2 even though this will make accessing the Pier much more difficult. **This delay was addressed in CO #6.**
 - b. The difficulty experienced installing the cofferdam at Abutment 1 has put this critical path 18 days behind the original CPM. We will continue with our current overtime schedule in order to make up this time. **This delay addressed by continued use of overtime work hours to meet the interim completion date.**
 - c. Ordered to stop work at the stone wall to resolve issues with the property owner's expectations for the stone wall appearance. **This delay was addressed in CO #7.**
 - d. Order to stop work at Ripley pier when piles reached capacity and refusal prior to the minimum depth shown in the plans. **This delay was addressed in CO #8.**
 - e. Splicing of Piles at Ripley Pier. **This delay was addressed in CO #8.**
4. Potential Problem Areas: NA.
5. Work planned for the next update period:
 - a. River Street
 - i. Bridge demolition.
 - b. Ripley Road
 - i. Possible early start at Abutment 2 (weather dependent).

6. Changes to the Schedule: None.

Thank you for reviewing this schedule. Please call with any questions or concerns.

Sincerely,

A handwritten signature in black ink, appearing to read 'Volker Burkowski', with a stylized flourish at the end.

Volker Burkowski
Project Manager
KCC