



September 15, 2015

VAOT Resident Engineer
Southwest Regional Const.
61 Valley View
Mendon, VT 05701
Attention: Tim Pockette, P.E.

RE: Bridge Project City of Rutland
September 2015 - Four-week look-ahead narrative & workday/hour narrative.

Dear Tim,

Please find the attached CPM Schedule Update for your review and approval.
In accordance with section 61 (3) I would like to highlight the following:

1. Progress during the update period:
 - a. Deck forms and reinforcing.
 - b. Place bridge deck, sidewalk and Texas Rail.
 - c. Continue roadwork at River Street and Dorr Drive.
 - d. Dorr Drive Sanitary Sewer.
 - e. Dorr Drive Waterline.
 - f. Ripley vehicle tracking pads.
 - g. Ripley causeway.
 - h. Ripley Cofferdam
2. No shift in critical path activities from August update.
3. Sources of delay:
 - a. VTrans redesign of the Pier reinforcing means that this material will not be available for installation until 6/18. KCC will try to limit this delay by working on Abutment 2 even though this will make accessing the Pier much more difficult.
 - b. The difficulty experienced installing the cofferdam at Abutment 1 has put this critical path 18 days behind the original CPM. We will continue with our current overtime schedule in order to make up this time.
4. Potential Problem Areas: NA.
5. Work planned for the next update period:
 - a. Paving on Dorr Drive & River Street.
 - b. Stone wall.
 - c. Utilities on bridge.
 - d. Tie-in utilities.
 - e. Pump station improvements.
 - f. Ripley cofferdam, tremie, piles and pier.
 - g. Ripley abutment piles.
 - h. Stone wall on Dorr.
6. Changes to the Schedule:
 - a. Start construction of Ripley Road Abutments this fall.

Thank you for reviewing this schedule. Please call with any questions or concerns.

Sincerely,

A handwritten signature in black ink, appearing to read 'Volker Burkowski', with a small dot at the end.

Volker Burkowski
Project Manager
KCC