

December 7, 2015

VAOT Resident Engineer
Southwest Regional Const.
61 Valley View
Mendon, VT 05701
Attention: Tim Pockette, P.E.

RE: Bridge Project City of Rutland
December 2015 - Four-week look-ahead narrative & workday/hour narrative.

Dear Tim,


Please find the attached CPM Schedule Update for your review and approval.
In accordance with section 61 (3) I would like to highlight the following:

1. Progress during the update period:
 - a. River Street
 - i. Complete work at pump station modification.
 - ii. Bring new sanitary sewer into service.
 - iii. Bring new waterline into service
 - b. Ripley Road
 - i. Form and pour Abutment 1 footing.
 - ii. Form Abutment 1 stem and wing walls.
 - iii. Pour 1 Abutment 1 stem and wing wall.
2. No shift in critical path activities from November update.
3. Sources of delay:
 - a. VTrans redesign of the Pier reinforcing means that this material will not be available for installation until 6/18. KCC will try to limit this delay by working on Abutment 2 even though this will make accessing the Pier much more difficult.
 - b. The difficulty experienced installing the cofferdam at Abutment 1 has put this critical path 18 days behind the original CPM. We will continue with our current overtime schedule in order to make up this time.
 - c. Ordered to stop work at the stone wall to resolve issues with the property owner's expectations for the stone wall appearance.
 - d. Order to stop work at Ripley pier when piles reached capacity and refusal prior to the minimum depth shown in the plans.
 - e. Splicing of Piles at Ripley Pier
4. Potential Problem Areas: NA.
5. Work planned for the next update period:
 - a. River Street
 - i. Submit plan for existing bridge demolition.
 - b. Ripley Road
 - i. Pour 2 Abutment 1 stem and wing wall.
 - ii. Backfill Pier and Abutment 1.

- iii. Remove cofferdam and Abutment 1 excavation protection sheeting.
- 6. Changes to the Schedule: None.

Thank you for reviewing this schedule. Please call with any questions or concerns.

Sincerely,


Volker Burkowski
Project Manager
KCC