

EPSC PLAN NARRATIVE

1.1 PROJECT DESCRIPTION

THIS PROJECT IS ON VT 11 APPROXIMATELY 4.0 MILES EAST OF JUNCTION WITH VT 121 IN ANDOVER, VT. THIS PROJECT INVOLVES THE REMOVAL AND REPLACEMENT OF THE SUPER STRUCTURE ON BRIDGE NO. 41, AND MINOR ROADWAY APPROACH AND CHANNEL WORK. A NEW TWO LANE, PRECAST CONCRETE NEXT BEAM SUPERSTRUCTURE WILL BE PLACED ONTO A NEW BRIDGE SEAT OVER THE EXISTING ABUTMENTS. THE BRIDGE WILL BE CLOSED AND TRAFFIC WILL BE DETOURED FOR THE PERIOD OF CONSTRUCTION. THE TOTAL LENGTH OF THE PROJECT IS 325 FEET, INCLUDING ROADWAY APPROACHES.

NOTE: AREA OF DISTURBANCE INCLUDES LIMITS OF EARTH DISTURBANCE WITHIN THE PROJECT AREA, AS WELL AS WASTE, BORROW AND STAGING AREAS, AND OTHER EARTH DISTURBING ACTIVITIES WITHIN OR DIRECTLY ADJACENT TO THE PROJECT LIMITS AS SHOWN ON THE ATTACHED EPSC PLAN.

TOTAL AREA OF DISTURBANCE AS SHOWN ON THE ATTACHED EPSC PLAN IS APPROXIMATELY 0.32 ACRES.

IT IS ANTICIPATED THAT THIS PROJECT WILL LAST ONE CONSTRUCTION SEASON.

1.2 SITE INVENTORY

1.2.1 TOPOGRAPHY

THE TOPOGRAPHY OF THE PROJECT SITE IS HILLY TO MOUNTAINOUS WITH SOME OF THE AREA HAVING EROSION DAMAGE FROM HURRICANE IRENE. THE PROJECT AREA CONSISTS OF ESTABLISHED VEGETATION WITH A MIXTURE OF SHRUBS AND GRASS, AND A GRAVEL DRIVEWAY. THERE ARE 3 RESIDENCES IN THE AREA AROUND THE BRIDGE.

1.2.2 DRAINAGE, WATERWAYS, BODIES OF WATER, AND PROXIMITY TO NATURAL OR MAN-MADE WATER FEATURES

THE MIDDLE BRANCH OF WILLIAMS RIVER IS THE ONLY WATER SOURCE ON THE PROJECT SITE. THE RIVER IS CLASSIFIED AS SINUOUS, INCISED, AND ALLUVIAL WITH A CONFINED AND VULNERABLE CHANNEL AT THE SITE. THE STREAM BED CONSISTS OF GRAVEL, COBBLES, AND SOME BOULDERS. DUE TO THE NATURE OF THE SURROUNDING TERRAIN THE PROJECT SITE COULD RECEIVE RUNOFF WATER FROM A FEW NEARBY SLOPES.

1.2.3 VEGETATION

THE VEGETATION IN THE PROJECT AREA CONSISTS OF PATCHES OF WOODS, UNDERGROWTH AND GRASS. THE IMPACT TO VEGETATION WILL BE LIMITED TO THAT WHICH IS DIRECTLY AFFECTED BY REHABILITATING THE EXISTING BRIDGE. DISTURBED VEGETATION WILL BE REESTABLISHED WITH STANDARD SEED AND MULCH PRACTICES.

1.2.4 SOILS

ALL SOIL DATA CAME FROM THE U.S. DEPARTMENT OF AGRICULTURE NATURAL RESOURCES CONSERVATION SERVICE FOR THE COUNTY OF WINDSOR, VERMONT. SOILS ON THE PROJECT SITE ARE: COLTON, FINE SANDY LOAM, 3-8% SLOPES, “K FACTOR” = 0.17. THE SOIL IS CONSIDERED TO HAVE LOW EROSION POTENTIAL.

NOTE: K-VALUES GENERALLY INDICATE THE FOLLOWING:  
0.0-0.23 = LOW EROSION POTENTIAL  
0.24-0.36 = MODERATE EROSION POTENTIAL  
0.37 AND HIGHER = HIGH EROSION POTENTIAL

1.2.5 SENSITIVE RESOURCE AREAS

CRITICAL HABITATS: NO  
HISTORICAL OR ARCHEOLOGICAL AREAS: NO  
PRIME AGRICULTURAL LAND: NO  
THREATENED AND ENDANGERED SPECIES: NO  
WATER RESOURCE: MIDDLE BRANCH OF WILLIAMS RIVER  
WETLANDS: NO

1.3 RISK EVALUATION

THIS PROJECT DOES NOT FALL UNDER THE JURISDICTION OF GENERAL PERMIT 3-9020 FOR STORMWATER RUNOFF FROM CONSTRUCTION SITES. SHOULD CHANGES PRIOR TO OR DURING CONSTRUCTION RESULT IN ONE OR MORE ACRES OF EARTH DISTURBANCE OR SHOULD THE PROJECT BECOME PART OF A LARGER PLAN OF DEVELOPMENT, THE CONTRACTOR WILL BE RESPONSIBLE FOR ANY ADDITIONAL PERMITTING.

1.4 EROSION PREVENTION AND SEDIMENT CONTROL

THE EROSION CONTROL PLANS ARE MEANT AS A GUIDELINE FOR PREVENTING EROSION AND CONTROLLING SEDIMENT TRANSPORT. THE PRINCIPLES OUTLINED IN THIS NARRATIVE CONSIST OF APPLYING MEASURES THROUGHOUT CONSTRUCTION OF THE PROJECT IN ORDER TO MINIMIZE SEDIMENT TRANSPORT TO THE RECEIVING WATERS. THE MEASURES INCLUDE STABILIZATION AND STRUCTURAL PRACTICES, STORM WATER CONTROLS AND OTHER POLLUTION PREVENTION PRACTICES. THEY HAVE BEEN PROPOSED BY THE DESIGNER AS A BASIS FOR PROTECTING RESOURCES AND WILL NEED TO BE BUILT UPON BASED ON THE SPECIFIC MEANS AND METHODS OF THE CONTRACTOR. REFER TO THE LOW RISK SITE HANDBOOK AND APPROPRIATE DETAIL SHEETS FOR SPECIFIC GUIDANCE AND CONSTRUCTION DETAILING.

ALL MEASURES SHALL BE REGULARLY MAINTAINED AND SHALL BE CHECKED FOR SEDIMENT BUILD-UP. SEDIMENT SHALL BE DISPOSED OF AT AN APPROVED SITE WHERE IT WILL NOT BE SUBJECT TO EROSION.

1.4.1 MARK SITE BOUNDARIES  
SITE BOUNDARIES AND AREAS CONSTRUCTION EQUIPMENT CAN ACCESS SHALL BE DELINEATED.

PROJECT DEMARCATION FENCING (PDF) SHALL BE USED TO PHYSICALLY MARK SITE BOUNDARIES.

1.4.2 LIMIT DISTURBANCE AREA

PREVENTING INITIAL SOIL EROSION BY MINIMIZING THE EXPOSED AREA IS MUCH MORE EFFECTIVE THAN TREATING ERODED SEDIMENT. EARTH DISTURBANCE CAN BE MINIMIZED THROUGH CONSTRUCTION PHASING BY ONLY OPENING UP EARTH AS NECESSARY. THIS CAN LIMIT THE AREA THAT WILL BE DISTURBED AND EXPOSED TO EROSION. EMPLOY TEMPORARY CONSTRUCTION STABILIZATION PRACTICES IN INCREMENTAL STAGES AS PHASES CHANGE. FOR PROJECTS WHICH FALL UNDER THE CONSTRUCTION GENERAL PERMIT, ONLY THE ACREAGE LISTED ON THE PERMIT AUTHORIZATION MAY BE EXPOSED AT ANY GIVEN TIME.

MAINTAINING VEGETATED BUFFERS ALONG STREAM BANKS, WETLANDS OR OTHER SENSITIVE AREAS IS A CRUCIAL EROSION AND SEDIMENT CONTROL MEASURE THAT SHOULD BE ESTABLISHED WHEREVER POSSIBLE.

1.4.3 SITE ENTRANCE/EXIT STABILIZATION  
TRACKING OF SEDIMENT ONTO PUBLIC HIGHWAYS SHALL BE MINIMIZED TO REDUCE THE POTENTIAL FOR RUNOFF ENTERING RECEIVING WATERS. INSTALLATION SHALL COINCIDE WITH THE CONTRACTORS PROGRESS SCHEDULE.

STABILIZED CONSTRUCTION ENTRANCES SHALL BE INSTALLED AS PROPOSED ON THE EPSC PLAN AND ANYWHERE EQUIPMENT WILL BE GOING FROM AREAS OF EXPOSED SOILS TO PAVED SURFACES.

1.4.4 INSTALL SEDIMENT BARRIERS  
SEDIMENT BARRIERS SHALL BE UTILIZED TO INTERCEPT RUNOFF AND ALLOW SUSPENDED SEDIMENT TO SETTLE OUT. THEY SHALL BE INSTALLED PRIOR TO ANY UP SLOPE WORK.

SILT FENCE WILL BE INSTALLED AS PROPOSED ON THE EPSC CONSTRUCTION LAYOUT.

FILTER CURTAIN WILL BE INSTALLED AT THE DISCRETION OF THE ENGINEER.

1.4.5 DIVERT UPLAND RUNOFF  
DIVERSIONARY MEASURES SHALL BE USED TO INTERCEPT RUNOFF FROM ABOVE THE CONSTRUCTION AND DIRECT IT AROUND THE DISTURBED AREA SO THAT CLEAN WATER DOES NOT BECOME MUDDIED WHILE TRAVELING OVER EXPOSED SOILS ON THE CONSTRUCTION SITE.

THE PROJECT AREA IS RELATIVELY FLAT. THEREFORE IT IS NOT ANTICIPATED THAT DIVERSION MEASURES WILL BE NECESSARY.

1.4.6 SLOW DOWN CHANNELIZED RUNOFF  
CHECK STRUCTURES SHALL BE UTILIZED TO REDUCE THE VELOCITY, AND THUS THE EROSIIVE POTENTIAL, OF CONCENTRATED FLOW IN CHANNELS.

STONE CHECK DAMS ARE NOT ANTICIPATED ON THIS PROJECT.

1.4.7 CONSTRUCT PERMANENT CONTROLS  
PERMANENT STORMWATER TREATMENT DEVICES SHALL BE INSTALLED AS SHOWN ON THE PLANS AND IN ACCORDANCE WITH PERMIT CONDITIONS.

NO PERMANENT CONTROLS ON THIS PROJECT.

1.4.8 STABILIZE EXPOSED SOILS DURING CONSTRUCTION  
ALL AREAS OF DISTURBANCE MUST HAVE TEMPORARY STABILIZATION IN PLACE WITHIN 48 HOURS OF DISTURBANCE OR IN ACCORDANCE WITH THE CONSTRUCTION GENERAL PERMIT 3-9020 AUTHORIZATION.

SURFACE ROUGHENING OF ALL EXPOSED SLOPES, COMBINED WITH TEMPORARY MULCHING, SHALL BE UTILIZED ON A REGULAR BASIS. BIODEGRADABLE EROSION CONTROL MATTING OR AN EQUIVALENT SHALL BE USED TO STABILIZE ALL SLOPES STEEPER THAN 1:3.

THE FORECAST OF RAINFALL EVENTS SHALL TRIGGER IMMEDIATE PROTECTION OF EXPOSED SOILS.

1.4.9 WINTER STABILIZATION  
VARIOUS MEASURES SPECIFIC TO WINTER MAY BE NECESSARY SHOULD THE PROJECT EXTEND INTO WINTER (OCTOBER 15 THROUGH APRIL 15). REFER TO THE LOW RISK SITE HANDBOOK FOR GUIDANCE.


NO WINTER WORK IS ANTICIPATED.

1.4.10 STABILIZE SOIL AT FINAL GRADE  
EXPOSED SOIL MUST BE STABILIZED WITHIN 48 HOURS OF REACHING FINAL GRADE.

SEED, MULCH, FERTILIZER AND LIME SHALL BE USED TO ESTABLISH PERMANENT VEGETATION. FOR SLOPES STEEPER THAN 1:3, BIODEGRADABLE EROSION CONTROL MATTING OR AN EQUIVALENT SHALL BE USED INSTEAD OF MULCH.

1.4.11 DE-WATERING ACTIVITIES  
NO DISCHARGE FROM DEWATERING ACTIVITIES IS ANTICIPATED.

1.4.12 INSPECT YOUR SITE  
INSPECT THE PROJECT SITE BASED ON SPECIAL PROVISION REQUIREMENTS OR CONSTRUCTION GENERAL PERMIT AUTHORIZATION STIPULATIONS.



*Ronald K. Deel*

REV. NO.		DATE:		<div><div>R</div><div>RENAUD BROS. INC.</div><div>283 FT. BRIDGEMAN RD. VERNON VT, 05354 PH. (802) 251-7383 FAX (802) 251-7308</div></div>	SHEET NAME: EPSC PLAN	
					PROJECT NAME: ANDOVER	
					PROJECT NO: BHF 016-1 (29)	
					DRAWN BY: CE	
					CHK'D BY: DATE: 06/09/2015	
					SHEET NO. 1 OF 7	



1.5 SEQUENCE AND STAGING

1.5.1a CLEARING AND GRUBING

- PDF FENCE
- SILT FENCE

1.5.1b IN STREAM WORK

- TURBITY CURTAIN PER SPECIFICATION
- STREAM EXCAVATION
- GROUT BAGS
- TYPE II STONE FILL
- SLOPE TRACKING STABILIZATION
- SEED, MULCH, EROSION MATTING

1.5.1c ABUTMENT WORK

- MAINTAIN EROSION CONTROLS ALREADY IN PLACE

1.5.1d BRIDGE DECK

- ALL SHEAR KEYS TO BE PLUGED AT THE BOTTOM BEFORE GROUTING
- MAINTAIN EROSION CONTROLS ALREADY IN PLACE

1.5.1e ROAD CUT, PAVING, RAIL

- PROTECT SIDE SLOPES
- MAINTAIN EROSION CONTROLS ALREADY IN PLACE

1.5.1f FINAL EPSC ELEMNTS

- INSTALL FINAL EPSC ELEMENTS PER PLAN, SEED, MULCH EROSION FABRIC
- REMOVE TEMPORAY EPSC ELEMENTS UPON APPROVAL

1.5.2 OFF SITE ACTIVITIES

- THE TRAILER SITE IS AT 1104 ROUTE 11
- THE WASTE SITE IS CHAVES PIT OFF LAMPSON RD


1.6 CONTACT INFORMATION

1.6.1 ONSITE PLAN COORDINATOR

- PRIMARY ONSITE CONTINUOUS REPRESENTATIVE
  - SCOTT SARGENT 802-380-9495
  - 15 YEARS OF HEAVY CONSTRUCTION EXPERIENCE AND EROSION CONTROL IMPLEMENTATION AND INSPECTION
- SECONDARY ONSITE REPRESENTATIVE PRIMARY PLAN PREPARER
  - CHARLIE EZEQUELLE 802-365-1944
  - 15 YEARS OF HEAVY CONSTRUCTION EXPERIENCE WITH 5 YEARS OF EPSC PLAN DEVELOPMENT, IMPLEMENTATION AND INSPECTION
- THIRD
  - DUANE FLETCHER 802-258-1863
  - 20 + YEARS OF HEAVY CONSTRUCTION EXPERIENCE AND EROSION CONTROL IMPLEMENTATION AND INSPECTION

- SECONDARY PLAN PREPARER
  - RON BELL 603-363-9966

REV. NO.		DATE:		<div><div>R</div><div>B</div><div>I</div><div>RENAUD BROS. INC.</div><div>283 FT. BRIDGEMAN RD. VERNON VT. 05354</div><div>PH. (802) 251-7585 FAX (802) 251-7508</div></div>	SHEET NAME: EPSC PLAN			
					PROJECT NAME: ANDOVER		SHEET NO. 2  OF 7	
					PROJECT NO: BHF 016-1 (29)			
					DRAWN BY: CE			CHK'D BY:



NOTE:  
REFER TO CROSS SECTIONS FOR FINAL GROUND CONTOURS  
SEE "CONVENTIONAL SYMBOLOGY LEGEND" SHEET FOR LEGEND

# CONSTRUCTION LAYOUT

SCALE 1" = 20' - 0"  
20 0 20

REV. NO. DATE:




RENAUD BROS. INC.

283 FT. BRIDGEMAN RD. VERNON VT. 05354  
PH. (802) 251-7383 FAX (802) 251-7308

SHEET NAME: EPSC PLAN

PROJECT NAME: ANDOVER

PROJECT NO: BHF 016-1 (29)

DRAWN BY: CE

CHK'D BY:


DATE: 06/09/2015

SHEET NO.

3


OF


7



NOTE:  
REFER TO CROSS SECTIONS FOR FINAL GROUND CONTOURS  
SEE "CONVENTIONAL SYMBOLGY LEGEND" SHEET FOR LEGEND


FINAL LAYOUT  
SCALE 1" = 20' - 0"  
20 0 20

REV. NO.	DATE:	 <b>RENAUD BROS. INC.</b> <small>283 FT. BRIDGEMAN RD. VERNON VT. 05354 PH. (802) 251-7585 FAX (802) 251-7508</small>		SHEET NAME: <b>EPSC PLAN</b>
				PROJECT NAME: <b>ANDOVER</b>
				PROJECT NO: <b>BHF 016-1 (29)</b>
				DRAWN BY: <b>CE</b>
			CHK'D BY:	DATE: <b>06/09/2015</b>
				SHEET NO. <b>4</b> OF <b>7</b>



### GROUT BAG PLACEMENT ABUTMENT #1 ELEVATION

SCALE NTS



### SECTION A-A


SCALE NTS

NOTE: PAYMENT FOR FURNISHING AND PLACING GROUT BAGS WILL BE UNDER CONTRACT ITEM 900.640 SPECIAL PROVISION (GROUT BAGS).

REV. NO.	DATE:	 RENAUD BROS. INC. <small>283 FT. BRIDGEMAN RD. VERNON VT. 05354</small> <small>PH. (802) 251-7585 FAX (802) 251-7508</small>

SHEET NAME:				EPSC PLAN			
PROJECT NAME:				ANDOVER			
PROJECT NO:				BHF 016-1 (29)			
DRAWN BY:		CHK'D BY:		DATE:		SHEET NO.	
CE				06/09/2015		5	
						OF	
						7	





CONSTRUCTION SPECIFICATIONS

1. APPLY TO SLOPES GREATER THAN 3H:1V OR WHERE NECESSARY TO AID IN ESTABLISHING VEGETATION.
2. APPLY FERTILIZER, LIME SEED PRIOR TO PLACING MATTING.
3. STAPLES ARE TO BE PLACED ALTERNATELY, IN COLUMNS APPROXIMATELY 2' APART AND IN ROWS APPROXIMATELY 3' APART. APPROXIMATELY 175 STAPLES ARE REQUIRED PER 4'X225' ROLL OF MATERIAL AND 125 STAPLES ARE REQUIRED PER 4'X150' ROLL OF MATERIAL.
4. DISTURBED AREAS SHALL BE SMOOTHLY GRADED. EROSION CONTROL MATERIAL SHALL BE PLACED LOOSELY OVER GROUND SURFACE. DO NOT STRETCH.
5. ALL TERMINAL ENDS AND TRANSVERSE LAPS SHALL BE STAPLED AT APPROXIMATELY 12" INTERVALS.

ADAPTED FROM DETAILS PROVIDED BY: NEW YORK STATE DEC  
ORIGINALLY DEVELOPED BY USDA-NRCS  
VERMONT DEPARTMENT OF ENVIRONMENTAL CONSERVATION

ROLLED EROSION  
CONTROL PRODUCT  
(RECP) SIDE SLOPE

NOTES:  
REFER TO "THE VERMONT STANDARDS & SPECIFICATIONS FOR  
EROSION PREVENTION & SEDIMENT CONTROL -2006- "FROM  
THE VT AGENCY OF NATURAL RESOURCES FOR ADDITIONAL  
GUIDANCE.  
THIS WORK SHALL BE PERFORMED IN ACCORDANCE WITH SECTION  
653 AND AS SHOWN IN THE PLANS FOR TEMPORARY EROSION  
MATTING (PAY ITEM 653.20) OR PERMANENT EROSION MATTING  
(PAY ITEM 653.20).

REVISIONS  
APRIL 16, 2007 JMF  
JANUARY 13, 2009 WHF

VAOT RURAL AREA MIX					
	LBS/AC				
% WEIGHT	BROADCAST	HYDROSEED	NAME	GERM %	PURITY %
37.5%	22.5	45	CREeping RED FESCUE	85%	98%
37.5%	22.5	45	TALL FESCUE	90%	95%
5.0%	3	6	RED TOP	90%	95%
15.0%	9	18	BIRDSFOOT TREFOIL	85%	98%
5.0%	3	6	ANNUAL RYE GRASS	85%	95%
100%	60	120			

VAOT URBAN AREA MIX					
	LBS/AC				
% WEIGHT	BROADCAST	HYDROSEED	NAME	GERM %	PURITY %
42.5%	34	68	CREeping RED FESCUE	85%	98%
10.0%	8	16	PERENNIAL RYE GRASS	90%	95%
42.5%	34	68	KENTUCKY BLUE GRASS	85%	85%
5.0%	4	8	ANNUAL RYE GRASS	85%	95%
100%	80	160			

SOIL AMENDMENT GUIDANCE			
FERTILIZER		LIME	
BROADCAST	HYDROSEED	BROADCAST	HYDROSEED
10-20-10	FOLLOW	PELLETIZED	FOLLOW
500 LBS/AC	MANUFACTURER	2 TONS/AC	MANUFACTURER

CONSTRUCTION GUIDANCE


1. RURAL SEED MIX: USE AS INDICATED IN THE PLANS AND/OR FOR ALL ESTABLISHED UPLAND (NON WETLAND) AREAS DISTURBED BY THE CONTRACTOR.
2. URBAN SEED MIX: USE AS INDICATED IN THE PLANS AND/OR FOR ALL ESTABLISHED LAWN AREAS DISTURBED BY THE CONTRACTOR.
3. ALL SEED MIXTURES: SHALL NOT HAVE A WEED CONTENT EXCEEDING 0.40% BY WEIGHT AND SHALL BE FREE OF ALL NOXIOUS SEED.
4. FERTILIZER AND LIMESTONE: SHALL FOLLOW RATES SHOWN ON PLAN OR AS DIRECTED BY THE ENGINEER
5. HAY MULCH: TO BE PLACED ON EARTH SLOPES AT THE RATE OF 2 TONS/ACRE, ACHIEVE 90% GROUND COVER OR AS DIRECTED BY THE ENGINEER.
6. TOPSOIL: TO BE USED WITH SEED AS INDICATED ON THE PLANS, OR AS DIRECTED BY THE ENGINEER.
7. HYDROSEEDING: ALTHOUGH GUIDANCE IS GIVEN ABOVE THE SITE CONDITIONS AND THE TYPE OF HYDROSEED WILL ULTIMATELY DICTATE THE AMOUNTS AND TYPES OF SOIL AMENDMENTS TO BE APPLIED
8. TURF ESTABLISHMENT: PLACING SEED, FERTILIZER, LIME AND MULCH PRIOR TO SEPTEMBER 15 AND AFTER APRIL 15 CAN BETTER ENSURE A VIGOROUS GROWTH OF GRASS.

ADAPTED FROM VTRANS TECHNICAL LANDSCAPE MANUAL FOR  
ROADWAYS AND TRANSPORTATION FACILITIES

TURF ESTABLISHMENT

THIS WORK SHALL BE PERFORMED IN ACCORDANCE  
WITH SECTION 651 FOR SEED (PAY ITEM 651.15)

REVISIONS  
JUNE 23, 2009 WHF  
JANUARY 15, 2010 WHF  
FEBRUARY 16, 2011 WHF



CONSTRUCTION SPECIFICATIONS

1. STONE SIZE- USE 1-4" STONE, RECLAIMED OR RECYCLED CONCRETE EQUIVALENT.
2. LENGTH- NOT LESS THAN 50' (EXCEPT ON A SINGLE RESIDENCE LOT WHERE A 30" MINIMUM LENGTH APPLIES).
3. THICKNESS- NOT LESS THAN 8".
4. WIDTH- 12' MINIMUM, BUT NOT LESS THAN THE FULL WIDTH AT POINTS WHERE INGRESS OR EGRESS OCCURS. 24' IF SINGLE ENTRANCE TO SITE.
5. GEOTEXTILE MUST BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING STONE.
6. SURFACE WATER- ALL SURFACE WATER FLOWING OR DIVERTED TOWARD CONSTRUCTION ENTRANCES SHALL BE PIPED BENEATH THE ENTRANCE. IF PIPING IS IMPRACTICAL, A MOUNTABLE BERM WITH 5:1 SLOPES WILL BE PERMITTED.
7. MAINTENANCE- THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY, ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS-OF-WAY MUST BE REMOVED IMMEDIATELY.
8. WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH STONE AND WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE.
9. PERIODIC INSPECTION AND NEEDED MAINTENANCE SHALL BE PROVIDED ACCORDING TO PERMIT REQUIREMENTS.

ADAPTED FROM DETAILS PROVIDED BY: NEW YORK STATE DEC  
ORIGINALLY DEVELOPED BY USDA-NRCS  
VERMONT DEPARTMENT OF ENVIRONMENTAL CONSERVATION

STABILIZED  
CONSTRUCTION  
ENTRANCE

NOTES:  
REFER TO "THE VERMONT STANDARDS & SPECIFICATIONS FOR  
EROSION PREVENTION & SEDIMENT CONTROL -2006- "FROM  
THE VT AGENCY OF NATURAL RESOURCES FOR ADDITIONAL  
GUIDANCE.  
THIS WORK SHALL BE PERFORMED IN ACCORDANCE WITH  
SECTION 653 FOR VEHICLE TRACKING PAD (PAY ITEM 653.35)  
OR AS SPECIFIED IN THE CONTRACT.

REVISIONS  
MARCH 24, 2008 WHF  
JANUARY 13, 2009 WHF

REV. NO. DATE:

RENAUD BROS. INC.  
283 FT. BRIDGEMAN RD. VERNON VT, 05354  
PH: (802) 251-7585 FAX: (802) 251-7508

SHEET NAME:  
EPSC PLAN

PROJECT NAME:  
ANDOVER

PROJECT NO:  
BHF 016-1 (29)

DRAWN BY:  
CE


CHK'D BY:

DATE:  
06/09/2015

SHEET NO.  
6  
OF  
7






			<b>EPSC Plan Inspection Report</b> (Non-Jurisdictional and Low Risk Projects)		
Project Name:			Date:		Time Since Last Storm:
Inspector:			On-Site Coordinator: (signature required)		
Measure Inspected	Y	N	STA/Off	Corrective Action (CA) Required	Date CA Occurred
<b>Boundary Limits</b>					
Site boundary markers are up and visible					
Disturbance is only occurring within marked boundaries					
<b>Disturbance Area Limit</b>					
Only acreage listed on <i>Authorization to Discharge</i> is disturbed at one time					
<b>Stabilized Construction Entrance/Exit</b>					
Off site tracking of sediment prevented					
<b>Sediment Barriers</b>					
Measure has been installed properly and is functioning as designed					
Accumulated sediment < ½ height of measure					
<b>Diversion</b>					
Upland stormwater is diverted around the work area					
<b>Channelized Runoff</b>					
Check structures are in place, extend the width of the channel, and have capacity to retain sediment in the next storm event					
Channels are stable with no erosion					
<b>Exposed Soils Stabilization</b>					
Seed and mulch, and/or matting placed in accordance w/ permit requirements and/or Specifications					
Soil is seeded and mulched or covered in erosion matting within 48 hours of final grade					
<b>Winter Stabilization</b>					
After Sept. 15' all disturbed areas are seeded & mulched to 3" deep or covered w/ matting					
For ongoing construction, exposed soil is mulched prior to forecasted events					
<b>Dewatering Treatment</b>					
Measure is preventing a discharge of turbid water from leaving the site					
Accumulated sediment is removed to allow sufficient treatment					

\* Additional Measures and Discharges shall be reported on the back side of this form.



			<b>EPSC Plan Inspection Report</b> (Non-Jurisdictional and Low Risk Projects)		
Measure Inspected	Y	N	STA/Off	Corrective Action	Date Taken
<b>Additional Measures</b>					
<b>Discharges Noted</b>					

\* If there is a discharge of visibly discolored stormwater from the construction site to waters of the state, the On-Site Plan Coordinator shall inform the Resident Engineer and take corrective action and report the discharge in accordance with Section 6.1 of Permit 3-9020.





Task Name		Duration	Remaining Duration	Early Start	Actual Start	Early Finish	Actual Finish	Total Slack	% Complete	Predecessors	'15	Apr 19, '15	Apr 26, '15	May 3, '15	May 10, '15	May 17, '15	May 24, '15	May 31, '15	Jun 7, '15	Jun 14, '15	Jun 21, '15	Jun 28, '15	Jul 5, '15	Jul 12, '15	Jul 19, '15	Jul 26, '15	Aug 2, '15	Aug 9, '15	Aug 16, '15	Aug 23, '15	Aug 30, '15	S					
											W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	
41		WING WALL F,R & P	10 days	10 days	Tue 7-7-15	NA	Mon 7-20-15	NA	1 day	0%	39,24,22																										
42		FACIA BEAM CURBS	8 days	8 days	Wed 7-8-15	NA	Fri 7-17-15	NA	3 days	0%	33FS-5 days																										
43		BRIDGE RAIL	2 days	2 days	Mon 7-20-15	NA	Tue 7-21-15	NA	3 days	0%	18,42																										
44		PRE-CLOSURE MEETING	4 hrs	4 hrs	Fri 7-3-15	NA	Fri 7-3-15	NA	86 hrs	0%	29																										
45		ROAD CLOSURE START	4 hrs	4 hrs	Wed 7-15-15	NA	Wed 7-15-15	NA	122 hrs	0%	44																										
46		BRIDGE DECK DEMO	27 hrs	27 hrs	Wed 7-15-15	NA	Thu 7-16-15	NA	122 hrs	0%	45																										
47		BRIDGE SEAT SAW CUTTING ABUTMENT 1	5 hrs	5 hrs	Thu 7-16-15	NA	Thu 7-16-15	NA	122 hrs	0%	46FS-1 day																										
48		BRIDGE SEAT SAW CUTTING ABUTMENT 2	5 hrs	5 hrs	Thu 7-16-15	NA	Thu 7-16-15	NA	122 hrs	0%	46FS-1 day																										
49		STONE FILL @ ABUTMENT 1	8 hrs	8 hrs	Thu 7-16-15	NA	Thu 7-16-15	NA	122 hrs	0%	47,38																										
50		STONE FILL @ ABUTMENT 2	8 hrs	8 hrs	Thu 7-16-15	NA	Thu 7-16-15	NA	122 hrs	0%	48																										
51		DRILL DOWELS @ ABUTMENT 1	10 hrs	10 hrs	Thu 7-16-15	NA	Fri 7-17-15	NA	122 hrs	0%	49																										
52		DRILL DOWELS @ ABUTMENT 2	10 hrs	10 hrs	Thu 7-16-15	NA	Fri 7-17-15	NA	122 hrs	0%	50																										
53		ABUTMENT 1 F,R & P	10 hrs	10 hrs	Mon 7-20-15	NA	Tue 7-21-15	NA	39 hrs	0%	51,41																										
54		ABUTMENT 2 F,R & P	10 hrs	10 hrs	Fri 7-17-15	NA	Fri 7-17-15	NA	122 hrs	0%	52																										
55		ABUTMENT 1 ROAD CUT & BACKFILL	24 hrs	24 hrs	Thu 7-16-15	NA	Fri 7-17-15	NA	143 hrs	0%	49,40																										
56		ABUTMENT 2 ROAD CUT & BACKFILL	24 hrs	24 hrs	Thu 7-16-15	NA	Fri 7-17-15	NA	143 hrs	0%	50																										
57		SET SUPERSTRUCTURE	10 hrs	10 hrs	Tue 7-21-15	NA	Tue 7-21-15	NA	39 hrs	0%	54,16,53																										
58		FIRST POST TENSION	2 hrs	2 hrs	Tue 7-21-15	NA	Tue 7-21-15	NA	45 hrs	0%	57FS-1 day																										
59		GROUT SHEAR KEYS	4 hrs	4 hrs	Tue 7-21-15	NA	Tue 7-21-15	NA	39 hrs	0%	58,57																										
60		SECOND POST TENSION	3 hrs	3 hrs	Wed 7-22-15	NA	Wed 7-22-15	NA	39 hrs	0%	59FS+12 hrs																										
61		APPROACH SLAB 1 SUBGRADE	4 hrs	4 hrs	Fri 7-17-15	NA	Sat 7-18-15	NA	143 hrs	0%	55																										
62		APPROACH SLAB 2 SUBGRADE	4 hrs	4 hrs	Fri 7-17-15	NA	Sat 7-18-15	NA	143 hrs	0%	56																										
63		SET APPROCH SLAB 1	4 hrs	4 hrs	Sat 7-18-15	NA	Sat 7-18-15	NA	143 hrs	0%	61,32																										
64		SET APPROACH SLAB 2	4 hrs	4 hrs	Sat 7-18-15	NA	Sat 7-18-15	NA	143 hrs	0%	62																										
65		APPROACH SLAB CLOUSURE POURS	4 hrs	4 hrs	Fri 7-17-15	NA	Sat 7-18-15	NA	143 hrs	0%	63FS-1 day,64FS-1 day																										
66		CAST IN PLACE CURBING	3 days	3 days	Mon 7-20-15	NA	Wed 7-22-15	NA	32 days	0%	63,64																										
67		BRIDGE DECK MOISTURE CHECK & MEMBRANE	10 hrs	10 hrs	Wed 7-22-15	NA	Wed 7-22-15	NA	39 hrs	0%	60																										
68		FINAL GRADING	10 hrs	10 hrs	Sat 7-18-15	NA	Sat 7-18-15	NA	143 hrs	0%	65																										
69		BASE PAVING	10 hrs	10 hrs	Wed 7-22-15	NA	Thu 7-23-15	NA	39 hrs	0%	68,28,67																										
70		GUARD RAIL	10 hrs	10 hrs	Thu 7-23-15	NA	Thu 7-23-15	NA	39 hrs	0%	69																										
71		COLD PLANE	5 hrs	5 hrs	Thu 7-23-15	NA	Thu 7-23-15	NA	39 hrs	0%	70																										
72		FINAL PAVING	10 hrs	10 hrs	Thu 7-23-15	NA	Thu 7-23-15	NA	39 hrs	0%	71FS-1 day																										
73		LINE STRIPING	4 hrs	4 hrs	Thu 7-23-15	NA	Fri 7-24-15	NA	39 hrs	0%	72																										
74		OPEN ROAD	4 hrs	4 hrs	Thu 7-23-15	NA	Thu 7-23-15	NA	39 hrs	0%	73FS-1 day,43																										
75		PLUG JOINT	3 days	3 days	Fri 7-24-15	NA	Tue 7-28-15	NA	25 days	0%	72																										
76		SAW CUT JOINT	1 day	1 day	Fri 7-24-15	NA	Fri 7-24-15	NA	27 days	0%	72																										
77		WATER REPELLANT APPLICATION	1 day	1 day	Fri 7-24-15	NA	Fri 7-24-15	NA	27 days	0%	74																										
78		FINAL EPSC AND SEEDING	3 days	3 days	Fri 7-24-15	NA	Tue 7-28-15	NA	25 days	0%	74																										
79		SUBSTANTIAL COMPLETION	1 day	1 day	Wed 7-29-15	NA	Wed 7-29-15	NA	25 days	0%	78,75,76,77																										
80		DEMOBILIZATION	1 day	1 day	Thu 7-30-15	NA	Thu 7-30-15	NA	25 days	0%	79																										
81		CONTRACT COMPLETION	1 day	1 day	Fri 9-4-15	NA	Fri 9-4-15	NA	0 days	0%	80																										
Project: Andover BHF 016-1(29) UPDA Date: Wed 6-24-15												Task  Progress  Summary  CRITICAL																									

Page 2



**US Army Corps  
of Engineers®**  
New England District

## WORK START NOTIFICATION FORM

\*\*\*\*\*  
\* MAIL TO: U.S. Army Corps of Engineers, New England District \*  
\* Vermont Project Office \*  
\* 11 Lincoln Street, Room 210 \*  
\* Essex Junction, Vermont 05452 \*  
\*\*\*\*\*

Corps of Engineers Permit No. NAE-2014-1396 was issued to the Vermont Agency of Transportation. The permit authorized the permittee to place fill in a total of about 1,130 sq. ft. (0.03 acre) of the Middle Branch of the Williams River in conjunction with the repair of Bridge No. 41 on VT Route 11 in Andover, Vermont.

The people (e.g., contractor) listed below will do the work, and they understand the permit's conditions and limitations.

### PLEASE PRINT OR TYPE

Name of Person/Firm: Renaud Bros., Inc.

Business Address: 283 Fort Bridgeman Road #2  
Vernon, VT 05354

Telephone Numbers: (802) 257-7383 (802) 257-7308

Proposed Work Dates: Start 6-29-2015 Finish 9-4-2015

Permittee's Signature: Charles Ezequelle Date: June 22, 2015

Printed Name: Charlie Ezequelle Title: Project Manager

\*\*\*\*\*  
FOR USE BY THE CORPS OF ENGINEERS

PM: Angela C. Repella

Submittals Required: No

Inspection Recommendation: \_\_\_\_\_  
\_\_\_\_\_





**US Army Corps  
of Engineers®**  
New England District

(Minimum Notice: Permittee must sign and return notification  
within one month of the completion of work.)

### COMPLIANCE CERTIFICATION FORM

**USACE Project Number:** NAE-2014-1396

**Name of Permittee:** Vermont Agency of Transportation

**Permit Issuance Date:** August 4, 2014

Please sign this certification and return it to the following address upon completion of the activity and any mitigation required by the permit. You must submit this after the mitigation is complete, but not the mitigation monitoring, which requires separate submittals.

\*\*\*\*\*  
\* MAIL TO: U.S. Army Corps of Engineers, New England District \*  
\* Vermont Project Office \*  
\* 11 Lincoln Street, Room 210 \*  
\* Essex Junction, Vermont 05452 \*  
\*\*\*\*\*

Please note that your permitted activity is subject to a compliance inspection by an U.S. Army Corps of Engineers representative. If you fail to comply with this permit you are subject to permit suspension, modification, or revocation.

**I hereby certify that the work authorized by the above referenced permit was completed in accordance with the terms and conditions of the above referenced permit, and any required mitigation was completed in accordance with the permit conditions.**

\_\_\_\_\_  
Signature of Permittee

\_\_\_\_\_  
Date

\_\_\_\_\_  
Printed Name

\_\_\_\_\_  
Date of Work Completion

\_\_\_\_\_  
Telephone Number