

RENAUD BROS., INC.

283 Fort Bridgeman Road #2, Vernon, VT 05354

phone (802) 257-7383

fax (802) 257-7308

Marlboro BRF 010-1 (43)

Schedule Update Narrative

WORK PERFORMED

The work performed over the last month has been the completion of the pile installation, and the placement of the abutments 1 and 2, wing walls 1,2 and 4 to the bridge seat elevations. We have started the backfill process with the first test cylinder breaks over design strength.

PROBLEMS AND DELAYS

The rock socket drilling took longer than anticipated, but we have been able to maintain our schedule. We also experienced a delay with the stainless steel reinforcing and are still working out the details of the outcome.

DEVIATIONS

The rock excavation activity has slipped but we have been able to maintain our schedule. There is ledge under wing wall 4 that may pose a problem. Once we get to excavating for wall 4 a profile will be established and a proposal to raise the wing wall above the ledge.

CURRENT CRITICAL PATH

The current critical path runs through the steel girders, the concrete deck and all the finishes. The critical path has not changed since the beginning of the project.

POTENTIAL PROBLEMS

Stainless steel reinforcing for the deck could present a problem. As stated above the details are still being worked out.