

RENAUD BROS., INC.

283 Fort Bridgeman Road #2, Vernon, VT 05354

phone (802) 257-7383

fax (802) 257-7308

Marlboro BRF 010-1 (43)

Schedule Update Narrative

October 1, 2014

WORK PERFORMED

The work completed over the last month has been the bridge deck, the approach slabs, and the road cuts. The membrane has just been completed, rail paving and line striping is all schedule in the next couple of weeks.

PROBLEMS AND DELAYS

At this point the weather changes may cause a problem, and the traffic transfer to the new bridge will have to be carefully thought out.

DEVIATIONS

There is ledge under wing wall 4 that may pose a problem. Once we get to excavating for wall 4 a profile will be established and a proposal to raise the wing wall above the ledge will be submitted.

CURRENT CRITICAL PATH

The critical path at this time runs through the membrane and paving operations. After those activities are complete the bridge will be substantially complete.

POTENTIAL PROBLEMS

Right now we plan to pave prior to October 15th. We have a good string of weather to get this accomplished and open the bridge.