

Submittal Cover Sheet

Submittal Title:	<u>Traffic Control Plan & Temporary Pedestrian</u> <u>Access Route</u>
Project Name:	Williston STP 5500 (17)
Date:	March 24, 2025
ECI Submittal Reference Number:	240265-08-Rev02
Manufacturer / Supplier / Subcontractor:	N/A
Specification / Drawing References:	641.02
Submittal Prepared By:	Nathan Lougee
	eviation from the Contract Documents.
The undersigned attests that the undersigned h requirements of the Contract Documents have	nas carefully examined this entire submission, and the been met.

By: Nathan Lougee

Nathan Lougee

		Rejected		
		Submittal		
Comment No	VTRANS Comment/Question	Section/Figure	ECI Response	
	Contract Plans	Page 9 of 15	Revised as noted	
		1 486 3 01 23	Additional information	
			added regarding temporary	
			crosswalks, pededstrian	
	This section should be expanded upon.		poles and referencing the	
2	Temporary Crosswalk?	Page 9 of 15	correct TPAR sheets.	
_		1 180 0 0 1 10	Refer to page 44 of VAOT	
			EFFECTIVENESS OF	
			RECTANGULAR RAPID	
			FLASHING BEACONS (RRFBs)	
			IN SMALL AND RURAL	
			COMMUNITIES item 1 -	
			"Expand the range of	
			roadway types that are	
	Per the Table with speeds 40 MPH and greater a		considered for RRFB	
	Rectangular Rapid Flashing beacon and in-street		installation to include 3000	
	pedestrians signs should be used in addition		to 9000 AADT 2-lane roads	
	standard crossing pavement markings and		with posted speeds of	
3	pedestrian signs.	Page 11 of 15	35mph or less"	
			ECI has and will continue to	
			communicate with GMT for	
	If/When one of these stops is going to be closed,		any adjustments to bus stop	
	will there be a temporary one installed in its		locations and public	
	place? If not/ or yes how will the word get out if		notification. ECI supports	
	ECI is coordinating with GMT (as mentioned on		the Agency's PIO to get the	
	page 20 & 21) or is this coordination going to be		word out as that may	
	a project team task where ECI would lean on the		reduce calls the Agency	
4	Agency's PIO to get the word out?	Page 11 of 15	receives from the public.	
	This location does not allow for allowable site			
	distance for the speed on this roadway. This		Location adjusted to STA	
_	suggest area is not conducive for a ped crossing		245+25 Meadowrun road at	
5	do to the crest of the hill.	Page 12 of 15	the top of the hill.	
	Should not be the Agency responsibility of			
	recognition of need. This is ECI's plan and if there		Noted and changed to; If	
	is a need then ECI should notify the Resident	D 12 . C 15	required by the days	
6	Engineer of the such.	Page 12 of 15	construction activities	
_	Will these be paved in all locations. Total paved	Dago 12 of 15	Revised to maintain 11'	
<u> </u>	width per lane 13'?	Page 12 of 15	lanes.	
	Safe for whom? Your original baseline CDM ?		Pomovod cafe and replaced	
	Safe for whom? Your original baseline CPM & revised CPM indicated concrete sidewalk		Removed safe and replaced	
		Dago 12 of 15	with; throughout the	
8	installation during fall of 2026.	Page 12 of 15	progression of the project.	

9	and the Resident Engineer	Page 13 of 15	Added
		200 20 0, 20	
	(5)If adjustment is needed will there be a		
	temporary Bus Stop? If so where will this be		Refer to comment 4 which
	located? Additionally, ECI shall notify the		discusses coordination with
	Resident Engineer in addition to GMT so that the		GMT and references
	Resident Engineer can have the project team	Page 13-14 of	coordinating with GMT on
10	notify the Public in advance to the changes.	15	page 20 & 21
10	Assuming this will be provided to the Resident	13	Added Resident Engineer to
11	Engineer?	Page 15 of 15	eliminate assumptions.
	Lingineer:	1 age 13 01 13	ciiiiiiiate assamptions.
	Suggestion: This board may help closer to Route		Noted - PCMS will be
	2 to allow for traffic to stay on Rte 2 and seek		adjusted as necessary based
12	alternate routes. Again just a suggestion.	Plan 3 of 21	on conditions.
12	Suggestion either move this board closer to	1 1011 5 01 21	on conditions.
	Mountain View & Old Stage road to help with		Noted - PCMS will be
	alternate routes prior to entering the project site		adjusted as necessary based
13	or request an additional board be installed!	Plan 4 of 21	on conditions.
13	or request an additional source se instance.	11011 4 01 21	Noted that black on
			flourescent orange is
			required. The sign doesn't
	Downward pointing arrows to be black on	Plan 5, 6-13 of	exist in the Roadmanager
1.1	Fluorescent Orange	21	Program
14	Truorescent Orange	21	riogram
			ECI acknowledges the
			posted speed limit on VT
			Route 2A is 40 MPH. Due to
			multiple roads being shown
			on the plan ECI left the area
			blank so it isn't assumed
15	Existing Speed Limit = 40 MPH	Plan 5-21 of 21	that all roads are 40 MPH
<u> </u>	Existing opeca climic – 40 Mil II	1 1011 5 21 01 21	and an rough are to will fi
			Added comment to original
			VTrans comment for tapers
			that are shown in the
16	(2) - and include proper approach tapers	Plan 6-8 of 21	lattached TA-10 as well.
10	12) and include proper approach tapers	1 Idii 0-0 01 ZI	Revised barrier w/
			attenuator comment to
	Temporary concrete barrier ends exposed to		match callout on Plans 10,
	traffic shall be protected (attenuated) or		11, 12, 13, 15 and 16 of 21
17	extended outside the clear zone.	Plan 9 of 21	to eliminate any confusion
1/	extenued outside the cledi zone.	LIGII 2 OI ZI	to eminiate any comusion

	Τ	<u> </u>	T
	(4) - It should be noted that the barrier itself shall		
	not be placed along the merging taper. The lane		
	shall first be closed using channelizing devices		
	and pavement markings. Please refer to TA-5 for		
	a similar set-up for a shoulder closure and TA -34		
	for a freeway lane closure. There is no good		
	example in the MUTCD for conventional		
	roadways with the use of concrete barriers.		
	Reference TA-12 for the signalized lane closure		
	on a two-lane road then add your concrete		
	barrier behind the channelizing devices with the		
	correct flare rate. (See 11th edition MUTCD		
	Section 6M.02 Positive Protection and		
18	Temporary Traffic Barrier paragraph 07-09).	Plan 9 of 21	Noted
	(9) - Typical Note -		
	It should be noted that the barrier itself shall not		
	be placed along the merging taper. The lane shall		
	first be closed using channelizing devices and		
	pavement markings. Please refer to TA-5 for a		
	similar set-up for a shoulder closure and TA -34		
	for a freeway lane closure. There is no good		
	example in the MUTCD for conventional		
	roadways with the use of concrete barriers.		
	Reference TA-12 for the signalized lane closure		
	on a two-lane road then add your concrete		
	barrier behind the channelizing devices with the		
	correct flare rate. (See 11th edition MUTCD		
	Section 6M.02 Positive Protection and	Plan 10-13, 15-	
19	Temporary Traffic Barrier paragraph 07-09).	19 of 21	Noted
	(O) Typical nata		
	(9) - Typical note -		
	Individual channelizing devices, tape, or rope		
	used to connect individual devices and other		
	discontinuous barriers and devices, pavement		
	markings are not detectable by persons with		
	visual disabilities and are incapable of providing		
	detectable path guidance on temporary or		
	realigned sidewalks or other pedestrian facilities.		
	(11th edition MUTCD 6M.04, paragraph 1) When		
	it is determined that a facility should be		Noted - ECI will install Item
	accessible to and detectable by pedestrians with		621.2400 - TEMPORARY
	visual disabilities, a continuously detectable		TRAFFIC BARRIER along the
	edging shall be provided throughout the length		road side of the path to
	of the facility such that it can be followed by	Plan 10-13, 15-	provide a continuous
20	pedestrians using long canes for guidance.	19 of 21	barrier.
			•

	(2) - Sidewalk closed sign to be installed on		Type 3 Barricades added to
	modified Type 3 Barricades that meets ADA		block pedestrians - Please
	requirements to block from pedestrian entrance.		note pedestrians may use
	Regulatory and warning signs can not be installed		Sharon Drive and Gail
21	on the same assembly	Plan 17-19 of 21	Terrace.
	This location does not allow for allowable sight		
	distance for the speed on this roadway. This		ECI moved sign to
	suggest area is not conducive for a ped crossing		Meadowrun Road at <u>+</u> STA
22	do to the crest of the hill.	Plan 17-19 of 21	245+25
	Sidewalk Closed		
	<		
23	Cross Here	Plan 20 of 21	Changed sign



TRAFFIC CONTROL PLAN (TCP) & TEMPORARY PEDESTRIAN ACCESS ROUTE(TPAR)

Williston STP 5500 (17)
Williston, VT
Prepared for





Engineers Construction, Inc.

Rev:02

Prepared by: Nathan Lougee

Reviewed & Approved by: Mark Peloquin, PE

March 24, 2025



Table of Contents

1.0	GENERAL INFORMATION	3
•	PURPOSE OF THIS TRAFFIC CONTROL PLAN:	3
•	Project Location:	3
•	Scope of Work:	3
•	ROADWAY DESCRIPTION:	4
•	Work Restrictions During Peak Hours	4
•	SPECIAL EVENTS	
2.0	WORK ZONE	4
•	Advance warning	4
•	Vehicular Travel	5
•	PEDESTRIANS / BICYCLISTS	5
•	NIGHT WORK	5
•	Trucks Entering	5
•	Roadway Detour – Mountain View Road	5
•	MUTCD TYPICAL APPLICATIONS (TAS)	5
0	Work beyond the shoulder (TA-1):	6
0	Work on shoulders (TA-3):	6
0	SHOULDER WORK WITH MINOR ENCROACHMENT (TA-6):	6
0	LANE CLOSURE ON A TWO-LANE ROAD USING FLAGGERS (TA-10):	6
0	Closure at the side of an Intersection (TA-27):	6
0	Sidewalk Detour or Diversion (TA-28):	6
•	Line Striping and Channelizing Devices	7
•	PORTABLE CHANGEABLE MESSAGE SIGNS (PCMS)	7
•	HIGHWAY FLAGGERS	7
•	Uniform Traffic Officers	7
•	TEMPORARY TRAFFIC SIGNAL SYSTEM	8
•	PAVED TRAVEL LANES	8
•	EMERGENCY VEHICLE ACCESS THROUGH THE WORK ZONE	8
•	Seasonal (winter) Closure	8
3.0	TRAFFIC PHASING	8
•	Рнаse 1 A/B (STA 50+00 то 55+10 LT/RT)	9
•	Рнаse 2A/B (STA 244+60 то 259+50 LT)	9
•	PHASE 3 A/B (STA 247+00 TO 257+00RT)	9
•	Phase 4 (STA 257+00 to 265+30RT)	10
•	PHASE 5 (SEWER LINE FOR HILLSIDE DRIVE; STA 265+30 TO 267+10)	10
•	PHASE 6 (STA 267+10 TO 271+80RT)	10
•	PHASE 7 (STA 271+80 to 279+35RT)	11
4.0	TEMPORARY PEDESTRIAN ACCESS ROUTE (TPAR) PLAN	11
PURP	OSE OF THIS TPAR PLAN	11
FXIST	ING CONDITIONS	11

WORK	K PLAN	12
cons	STRUCTION PHASING	13
	PHASE 1A	
•	PHASE 1B	
•	PHASE 2	14
•	PHASE 3A	14
•	Phase 3B, 4, 5, 6 & 7	14
5.0	KEY PERSONNEL CONTACT INFORMATION	15
6.0	ATTACHMENTS	15
7.0	REFERENCES	16

1.0 General Information

• Purpose of this Traffic Control Plan:

Engineers Construction, Inc. (ECI) is presenting this Traffic Control Plan to give site-specific traffic control procedures for work zone traffic on the Vermont Agency of Transportation (VAOT) Williston STP 5500 (17) roadwork, utilities and drainage improvement project. During the work phase of the project, ECI will furnish, install, maintain, adjust, and remove all traffic control devices as necessary to give reasonable protection and advance warning to all traffic. In this plan, *traffic* refers to vehicles, pedestrians, bicyclists, and other users of the roadway.

This plan is intended to comply with all aspects of Traffic Control Requirements set forth by the Vermont Agency of Transportation Standard Drawings or the Project Plans, Work Zone Safety and Mobility Policy and Guidance (February 24, 2021), Appendix A, Manual on Uniform Traffic Control Devices for Streets and Highways 11th Edition (MUTCD), and AASHTO Roadside Design Guide (4th edition, 2011).

Project Location:

Beginning in the Town of Williston on VT Route 2A (Essex Road) at station 244+15.00 extending north along VT Route 2A for a distance of 3570 ft (0.676 Miles) to station 279+85.00, 594.09 ft on Industrial Avenue from station 49+50.00 to station 55+44.05, and 554.00 ft of Mountain View Road from station 0+00.00 to 5+54.00.

• Scope of Work:

Work to be performed on this project includes:

- roadway widening of VT Route 2A, Industrial Avenue, and Mountain View Road
- drainage and stormwater improvements
- installation of new curb and sidewalk
- cold planning and re-paving, pavement markings and traffic signs

- installation of new traffic signal system at the intersection of VT Route 2 and Industial Avenue
- other highway-related items

Roadway Description:

This portion of VT Route 2A within the Town of Williston runs from east to west in a residential zoning area. Currently, there are two travel lanes of traffic with a traffic signal at the intersection of US Route 2A, Mountain View Road and Industrial Avenue. Turn lanes currently exist coming off from Industrial Ave and Mountain View Road onto VT Route 2A in the westerly and easterly direction. Current speed limit along VT Route 2A is 40 MPH within the area of the project intersection. The speed limit along Industrial Avenue is 30 MPH and Mountain View Road is 40 MPH. There are pedestrian paths along the north side of VT Route 2A to the east of the intersection and along both sides of VT Route 2A to the west of the intersection within the project area. There is a sidewalk along the east side of Industrial Avenue and now pedestrian access along Mountain View Road within the project area. Currently no bike lanes exists on VT Route 2A, but there is a multi-use path along the north side of VT Route 2A. Currently there are four bus stops on the Green Mountain Transit Orange Line 10 route located along VT Route 2A. Two of the stops are located along the southbound route and two along the northbound route of VT Route 2A.

Work Restrictions During Peak Hours

Per the contract, one-lane alternating traffic shall be limited such that the travelling public is not delayed more than 10 minutes per work zone on VT Route 2A and Industrial Avenue during off-peak hours. Mountain View Road may be detoured along North Williston Road, Williston Road (US Route 2), and Essex Road (VT Route 2A). All milling, paving, and utility work must be performed during daytime work. To maintain free-flowing two-way traffic ECI will utilize roadway widenings, traffic channelizing devices and temporary lane markings with signage to temporarily shift the road alignment for daytime work for many aspects of the project.

Special events

The known special events that will overlap with construction is the Williston Fourth of July Parade on July 4th each year, Vermont Brewers Festival in July 2025, Champlain Valley Expo and Williston Film Festival in July 2025.

ECI understands that these event schedules are subject to change given potential future pandemics.

2.0 Work Zone

Advance warning

All Project approach signs and PCMS will be in place and approved as shown on plan sheets 210 of the Green Construction Approach Signage Sheet 1 (Sheet 210 of 215), on the attached Traffic Control Plans sheets 1-8 of 21, and as shown per standards G-1 T-1, T-10, T-12, T-17, T-28, T-29, T-30, T-31, T-35, T-36,

T-40, T-44, T-45, T-70, T-133 and T-134. All signs can be installed outside of roadway on the shoulder by trucks with a high-intensity rotating, flashing, oscillating, or strobe lights.

Vehicular Travel

The project is broken up into (7) primary Phases. Most Phases allow for continued 2-way traffic in similar patterns to the existing lane layout with a different alignment in each phase with the option to utilize flaggers for a lane closure as necessary. These layouts and alignments are detailed in the attached Traffic Control Phasing Plans. The detour layout is located in the attached Green International Affiliates Inc. Traffic Control Plan sheet 212 of 215. Temporary line striping will be placed to delineate each respective alignment as necessary.

• Pedestrians / Bicyclists

There is currently a shared use path along the west side of VT Route 2A where pedestrians
and occasional bicyclists are anticipated. US Route 2A currently has no bike lanes on either
sides of the road. Refer to Temporary Pedestrian Access Plan for pedestrian access locations
shown on ECI plan sheets 22-25 of 25.

Night Work

Night work will not be permitted on this Contract per Special Provision 4 and no night work as defined in Subsection 101.02

Trucks Entering

All trucks entering/existing the project limits will do so, as much as practical, from existing side roads and driveways. Highway Flaggers will be used to help trucks merge into and out of the the active travel lanes when/where required. Flagger spacing will be minimized to the area of excavation, equipment and truck staging required to complete the work along with the minimum required channelizing device tapers.

• Roadway Detour - Mountain View Road

Mountain View Road will periocially be closed to westbound traffic for utility work, roadway construction, paving and line striping near the intersection with VT Route 2A. Refer to the attached Mountain View Road Detour Plan sheet 212 and 215. A Uniformed Law Enforcement Officer(s) (UTO) and/or Highway Flagger(s) may be used to direct road users at both ends of the road closure, as needed. The closure will include portable work zone signs, cones, drums, and road closed signs mounted on type III barricades. A UTO will be required on the signal end of the project. A UTO is the only entity that can override a traffic signal regulatory action.

• MUTCD Typical Applications (TAs)

The following TAs will be utilized throughout the project limits as required for each specific work activity. Refer to the attached Traffic Control Phasing Plans which contain tables identifying the planned TAs to be used for all major work activities in each Phase. If necessary, use Bicycles symbol (W11-1)

parent sign accompanied by an IN ROAD plaque (W16-1P) for areas where bicycle traffic is to occur and there are no other options for bicyclist but to travel in the roadway adjacent to vehicles

Work beyond the shoulder (TA-1):

Beyond the Shoulder work for this project may be utilized for some widening and cleanup activities on the job along VT Route 2A. Refer to the attached TA-1 diagram for additional details.

Work on shoulders (TA-3):

Shoulder work for this project will be utilized for most activities on the job along VT Route 2A as well as Industrial Avenue and Mountain View Drive. The shoulder closure will not have any encroachment on the travel lane. Refer to plan sheets 195-207 of the Green Internation Affiliates, Inc. Traffic Control Phasing Sheet Plans for details on the roadway width in areas of temporary widening. Refer to the attached TA-3 diagram for additional details.

• Shoulder Work with Minor Encroachment (TA-6):

Work that can be performed off the road shoulder, but requires minor encroachments, will be performed using this Typical Application. 11-ft wide lanes with two-way free flowing traffic will be maintained during most instances of this TA. Slight "shifts" of traffic will be required. All traffic shifts will be delineated with cones, barrels or barriers, as required by the specific work activity. Refer to the attached TA-6 diagram for additional details.

o Lane Closure on a Two-Lane Road Using Flaggers (TA-10):

Lane closures on this project will be contained to one lane on one side of the roadway during off-peak hours. All early warning temporary lane closure signs and channeling devices will be moved and set up before any work begins. Flagger stations will be located such that an errant vehicle has additional space to stop without entering the workspace. Lane closers will only be used as needed to complete the work within the a travel lane, and to provide additional protection of the workers. When work is complete in one area, the closure will be moved to the next designated work area to keep the work area length as short as practical. Refer to the attached TA-10 diagram for additional details.

o Closure at the side of an Intersection (TA-27):

All work within the active travel / turn lanes and within approximately 200 feet of the intersection stop-bars will be performed using TA-27. A Uniformed Law Enforcement Officer(s) (UTO) will be used to direct road users within the intersection. Highway Flaggers will also be utilized to hold traffic until the UTO is ready to release the lane. The intersection will always be controlled by the UTO. Refer to the attached TA-27 diagram for additional details. Refer to Note 6 on Sheet 209 of 215 of the Contract Plans.

o Sidewalk Detour or Diversion (TA-28):

When crosswalks or other pedestrian facilities are closed or relocated, temporary facilities shall be detectable and shall include accessibility features consistent with the features present in the existing pedestrian facility. Refer to the attached TA-28 diagram for additional details.

• Line Striping and Channelizing Devices

Line striping will be used to delineate main-line 2-way traffic flows after the roadway is widened and as alignments are shifted. Channelizing devices will be used to further delineate and/or separate active work zones from the travel lanes as required by any active TA and when/where drop-offs exist. Where longitudinal drop-offs exist, channelizing devices will be selected in accordance with Standard Detail Drawings T-35 and T-36. At a minimum, concrete barriers will be used where required by Standards T-35 and T-36. Additional utilization of barriers or other channelizing devices to increase worker safety and/or site security will be made at the discretion of the Project Superintendent. Concrete barrier side exposed to traffic to be delineated. Delineation color to match corresponding temporary pavement marking. Reflectors shall be mounted every 20 feet along the side of the barrier exposed to traffic, with yellow on the driver's left and white on the driver's right. Refer to State Standard Drawing G-1 for delineator-detail for use with temporary concrete barrier and T-12 for flare rates.

Portable Changeable Message Signs (PCMS)

Portable Changeable Message Signs (PCMS) will be placed prior to work performed as shown in the attached Traffic Control Plan sheets 1-8 of 21. PCMS will be used throughout the duration of the project when there is active construction and will be updated as needed based on current work zone conditions. ECI will work with the Resident Engineer and other road projects in the area to determine the use and location of PCMS so not to overwhelm motorists with their ability to read and comprehend early warning messages. ECI will coordinate in advance with the Resident Engineer for approval to revise or turn off messages as necessary to convey the activities ahead.

Highway Flaggers

Highway Flaggers will be utilized during the construction process to ensure the safety of pedestrians, motorists, bicyclists, and workers on or near the work zone. Flagging personnel will have received all the necessary training and shall be certified prior to performing work on the project. Highway Flaggers shall use MUTCD compliant high visibility apparel with a minimum of Class 2 during daytime work.

At the discretion of the Project Superintendent and Resident Engineer, Highway Flaggers may be placed at active construction site entrances where vehicles cannot enter/exit the work area without interfering with traffic coming from the opposite direction.

All Highway Flaggers will have a pre-identified supervisor and be equipped with two-way radio communication.

Uniform Traffic Officers

At a minimum, a UTO will be utilized to control traffic at the VT Route 2A intersection with Industrial Avenue during planned signal system outages and to protect the traveling public and workers during construction operations taking place within or around the intersection under TA-27 operations. Refer to Note 6 on Sheet 209 of 215 of the contract plans.

• Temporary Traffic Signal System

ECI will setup and maintain a temporary traffic signal system at the intersection of US Route 2 and Industrial Avenue for certain phases of the project. This signal system will temporarily replace the existing system and will be modified throughout the project Phases to ensure the proper signal alignment and timings are maintained in each traffic Phase.

Paved Travel Lanes

Any disturbed paved surfaces at pipe crossings open to traffic shall be temporarily paved or have compacted asphalt grindings applied at the end of work day.

• Emergency Vehicle Access through the Work Zone

ECI will always ensure access to all properties for emergency vehicles. Access to residential properties shall be coordinated with the owner. Coordinate major work on commercial or municipal access with the owner at least one week prior to starting the work.

During lanes closures, ECI and Highway Flaggers will accommodate emergency vehicles through the work zone. This effort will include identifying the emergency vehicle and adjusting traffic sequence or stopping all traffic to provide a clear path for the emergency vehicle(s) to pass.

• Seasonal (winter) Closure

All paved surfaces, shoulders, line striping, guardrails, signs and delineators will be in place, whether temporary or permanent, prior to any winter shutdown. Prior to a shutdown, ECI will collaborate with the Town of Williston and VTrans District 5, as they maintain this section of VT Route 2A to ensure all paved surfaces are left in an acceptable condition for snow removal / plowing and that any additional measures needed are addressed. In addition, all excavations will be backfilled and stabilized, and all materials and equipment will be removed from the work areas. Any construction signs not relevant at the time of winter shut-down will be covered or removed as not to create complacency with motorist during the closure. Sign covering shall not damage the retro-reflectivity of the sign face. Also, the sign cover shall not deteriorate for the duration that the sign is covered.

3.0 Traffic Phasing

Main-line travel routes will follow the Phasing Plans as generally depicted in Contract Plan Sheets 196 to 207. The attached Phasing Plans further identify specific work activities to take place within each Phase, and additional measures (i.e. TAs) to be implemented during each respective Phase. Line striping will be masked and re-painted as required for each respective Phase and will serve as the primary travel route delineation for the project. Below is a general summary of each of the Phasing plans with respect to traffic alignment, signal systems, and bicyclists and pedestrian management.

Phase 1 A/B (STA 50+00 to 55+10 LT/RT)

- VT Route 2A Traffic will follow existing traffic patterns and line striping. Existing lines will be re-painted as needed.
- Industrial Avenue traffic will be squeezed and shifted to the south or north side of Industrial Avenue from STA 49+00 to STA 55+00. Cones will be utilized for alignment shifts during work on utilities and roadway widening.
- Shoulders to be maintained for bicyclists.
- Maintain the existing traffic signal system in place. Make minor adjustments to signal head locations facing Industrial Ave. traffic as required.
- Refer to Contract Plans Phase 1/2 for pedestrian access during work on Industrial Avenue.

Phase 2A/B (STA 244+60 to 259+50 LT)

- VT Route 2A Traffic will be shifted east as shown on attached plans 9-10 of 21 or Phases 2A and 2B. Existing pavement markings may be removed/covered prior to the roadway alignment shift as necessary if cones cannot be utilized.
- Industrial Avenue traffic will be shifted to the north side of Industrial Avenue against the new curb line from STA 200+00 to STA 209+00. Temporary lines will be painted if necessary prior to alignment shift.
- The existing traffic signal system will remain on-line.
- Shoulders to be maintained for bicyclists.
- Refer to TPAR Phase 2 Plans 19 of 21 for pedestrian access during Phase 2A/B. As shown a new pedestrian pole will be installed for the new pedestrian access along the east side of VT Route 2A. New temporary crosswalks will be added during this phase for access to the temporary path as well.

Phase 3 A/B (STA 247+00 to 257+00RT)

- A Mountain View Drive detour will be utilized in this phase as shown on the Green Detour Plan 1 sheets 212 215.
- Traffic will be shifted north side of Mountain View Drive in Phase 3A as shown on TCP Sheet 16 of 21. Existing pavement markings will be removed/covered as necessary for the roadway alignment shift.
- Traffic will be shifted north side of Mountain View Drive in Phase 3B as shown on TCP Sheet 17 of 21. Existing pavement markings will be removed/covered as necessary for the roadway alignment shift.
- Industrial Avenue traffic alignment will adjust to match existing. Adjust as needed to suit
 any remaining shoulder and road widening work as needed.
- Temporary traffic signal head arrangements to match existing travel lane alignments.
- Shoulders to be maintained for bicyclists.
- Refer to Intersection Construction Phasing Plans and TCP sheets 16-17 of 21 for pedestrian access during Phase 3A/B.

Phase 4 (STA 257+00 to 265+30RT)

- Traffic will be shifted west side of VT Route 2A in Phase 4 as shown on TCP Sheet 18 of 21. Channelizing devices will be used as necessary for the daytime roadway alignment shift.
- VT Route 2A traffic will generally follow the existing alignment and pattern with flaggers
 to assist vehicles entering and exiting the jobsite. VT Route 2A will be reduced to onelane with a TA-10 if necessary while installing the stormwater system. Most of the
 stormwater work in this widened area will be constructed under a TA-3 Work on
 Shoulders application.
- Temporary traffic signal head arrangements to match the existing travel lane alignments.
- Bicycles symbol (W11-1) parent sign accompanied by an IN ROAD plaque (W16-1P) when shoulder is under construction.
- Refer to Intersection Construction Phasing Plans for pedestrian access during Phase 4.

• Phase 5 (Sewer line for Hillside Drive; STA 265+30 to 267+10)

- During this phase the sewer line will be installed on Hillside Drive. Traffic will be reduced to one-lane on Hillside Drive during this phase with 3 flaggers as shown in the attached ECI generated Phase 5 Plan.
- US Route 2A traffic will generally follow the existing alignment and pattern with flaggers to assist vehicles entering and exiting Hillside Drive. Temporary pavement markings will be maintained during this Phase traffic alignment shift. Route 2A will be reduced to one-lane with a TA-10 during the roadway crossing with the proposed sewer line.
- Shoulders to be maintained for bicyclists on VT Route 2A.
- Pedestrian access will be maintained on the shared use path during Phase 5.

Phase 6 (STA 267+10 to 271+80RT)

- During this phase a stormwater pond will be constructed near Bittersweet Circle along with the associated stormwater system as well as the remaining widening will be completed on the north end of the project.
- VT Route 2A traffic will generally follow the existing alignment and pattern with flaggers
 to assist vehicles entering and exiting the jobsite. VT Route 2A will be reduced to onelane with a TA-10 if necessary while installing the stormwater system. Most of the
 stormwater work in this widened area will be constructed under a TA-3 Work on
 Shoulders application.
- Bicycles symbol (W11-1) parent sign accompanied by an IN ROAD plaque (W16-1P) when shoulder is under construction.
- Pedestrian access will be maintained on the shared use path during Phase 6. Refer to TPAR plan for additional information.

Phase 7 (STA 271+80 to 279+35RT)

- During this phase the remaining widening will be completed on the north end of the project.
- VT Route 2A traffic will generally follow the existing alignment and pattern with flaggers to assist vehicles entering and exiting the jobsite. VT Route 2A will be reduced to one-lane with a TA-10 if necessary while installing the stormwater system. Most of the stormwater work in this widened area will be constructed under a TA-3 Work on Shoulders application.
- Bicycles symbol (W11-1) parent sign accompanied by an IN ROAD plaque (W16-1P) when shoulder is under construction.
- Pedestrian access will be maintained on the shared use path during Phase 7. Refer to TPAR plan for additional information.

In general, all Phase changes will take place over a pre-planned 24-hour period. Typical Applications, as described above, will be utilized as needed to safely manage each respective Phase change.

4.0 Temporary Pedestrian Access Route (TPAR) Plan

Purpose of this TPAR Plan

Engineers Construction, Inc. (ECI) is presenting this TPAR plan to give site-specific pedestrian control procedures throughout the work zone on the Vermont Agency of Transportation (VAOT) Williston STP 5500 (17) roadwork, utilities and drainage improvement project. During all phases of the project, ECI will furnish, install, maintain, adjust, and remove all pedestrian control devices as necessary to give reasonable protection and advance warning to all pedestrians.

This plan is intended to comply with all aspects of Traffic Control Requirements set forth by the Vermont Agency of Transportation Standard Drawings or the Project Plans, Work Zone Safety and Mobility Guidance Document, Appendix A, Manual on Uniform Traffic Control Devices for Streets and Highways 11th Edition (MUTCD), and AASHTO Roadside Design Guide.

Existing Conditions

There are currently sidewalks and shared-use paths in the project area with pedestrian and bicycle traffic. Pedestrian traffic on VT Route 2A has been observed to be primarily along the VT Route 2A shared-use path. VT Route 2A also has four Green Mountain Transit (GMT) stops through the project area. ECI has coordinated with GMT and will continue to throughout the project for any adjustments to bus stops and public notice. Industrial Avenue currently has a sidewalk along the north side of the street within the project limits. Mountain View Road does not have pedestrian or bike access outside the existing roadway.

Work Plan

Pedestrian Path -

A delineated temporary pedestrian path will be maintained throughout construction along VT Route 2A and Industrial Avenue as shown in the attached TPAR Plans. The intent of this pedestrian path is to provide safe access from the project's start / end points along VT Route 2A to the existing bus stops near STA 251+25, STA 255+25, STA 260+50 LT and STA 271+70 RT. This path will be routed around the active work areas as needed and will be modified according to each primary Phase of the project.

Pedestrian Crossing -

Temporary crossings will be identified / signed near STA 245+25, STA 249+95(if necessary), STA 50+00, and STA 261+20 to allow access the existing and temporary sidewalks during each phasing of construction. A temporary pedestrian pole will be installed at the northeast corner of VT Route 2A and Mountain View Road to allow crossing to a temporary pedestrian path on the east side of VT Route 2A during multiple phases of construction.

Pedestrian Path Interface with Active Work Zones -

Where re-routing of pedestrians around active work areas is not practical, pedestrians will be safely escorted through the work zone by an ECI employee. If required by the days construction activities, a Highway Flagger will be assigned specifically to be an escort to pedestrians. In this case the Highway Flagger's sole responsibility will be to safely guide pedestrians through the active work zone.

Bicycle Travel Routes –

2-foot-wide shoulders with minimum 11-foot travel lane widths will be maintained through the project limits. This typical lane configuration should allow adequate space for bicyclists to safely pass through the project limits, traveling next to vehicular traffic. During flagging operations / alternating-traffic patterns, Highway Flaggers will be instructed to ensure adequate time is given to bicyclists passing through the work zone.

General Notes -

- All pedestrian / bicycle routes will be made up of gravel, pavement grindings and/or paved surfaces and will be maintained free from ruts, sand, and mud to prevent falls or crashes.
- Temporary pedestrian paths will be replaced with the permanent concrete sidewalks throughout the progression of the project.
- Line striping and/or channelizing devices will be used to further delineate and/or separate active work zones from the travel lanes as required. Additional utilization of barriers or other channelizing devices to increase pedestrian safety and/or site security will be made at the discretion of the Project Superintendent.

At the discretion of the Project Superintendent and Resident Engineer, Highway Flaggers may be
placed at active construction site entrances where vehicles cannot enter/exit the without
interfering with pedestrian walkways.

Seasonal (winter) Closure -

Prior to an interim project shutdown, ECI will collaborate with the Town of Williston to ensure all pedestrian surfaces are left in an acceptable condition for snow removal / plowing and that any additional measures needed are addressed. In addition, all excavations will be backfilled and stabilized, and all materials and equipment will be removed from the work areas.

Construction Phasing

Refer to the attached TPAR Plans.

Phase 1A

- VT Route 2A Traffic will follow traffic alignment as outlined in the Traffic Control Plan.
- Shoulders to be maintained for bicyclists.
- Temporary pedestrian walkways will be constructed on the east side of VT Route 2A and the south side of Industrial Avenue as shown on TPAR plan sheet 17 of 21.
- A temporary pedestrian signal pedestal will be installed on the northeast corner of the intersection of VT Route 2A and Mountain View Road.
- Warning pedestrian crossing signs will be installed near STA 50+50 and STA 261+25 to allow access to the temporary pedestrian access routes. Both ends of the crossing area shall be ADA compliant and approaching routes are to be accessible, even when temporary.
- Maintain the existing bus stop locations at STA 251+25 LT, STA 255+25 RT, STA 260+50 LT and STA 271+70 RT. Minor adjustments to be made to increase pedestrian protection from any work activities. ECI will coordinate with GMT if it is necessary to adjust a bus stop location with a temporary bus stop within 100 feet of the existing bus stop during some construction activities.

Phase 1B

- VT Route 2A Traffic will follow traffic alignment as outlined in the Traffic Control Plan.
- Shoulders to be maintained for bicyclists.
- Temporary pedestrian walkways will still be constructed on the east side of VT Route 2A if use is necessary as shown on TPAR plan sheet 18 of 21.
- A temporary pedestrian signal pedestal will be installed on the northeast corner of the intersection of VT Route 2A and Mountain View Road. Pedestrian signals will be covered when not in use.
- Warning pedestrian crossing signs will be installed near STA 50+50, STA 245+25(if necessary) and STA 261+25 to allow access to the temporary pedestrian access routes.

- Both ends of the crossing area shall be ADA compliant and approaching routes are to be accessible, even when temporary.
- Maintain the existing bus stop locations at STA 251+25 LT, STA 255+25 RT, STA 260+50 LT and STA 271+70 RT. Minor adjustments to be made to increase pedestrian protection from any work activities. ECI will coordinate with GMT if it is necessary to adjust a bus stop location with a temporary bus stop within 100 feet of the existing bus stop during some construction activities.

Phase 2

- VT Route 2A Traffic will follow traffic alignment as outlined in the Traffic Control Plan.
- Shoulders to be maintained for bicyclists.
- Temporary pedestrian walkways will be constructed on the east side of VT Route 2A and the south side of Industrial Avenue as shown on TPAR plan sheet 19 of 21.
- A temporary pedestrian signal pedestal will be installed on the northeast corner of the intersection of VT Route 2A and Mountain View Road. Pedestrian signals will be covered when not in use.
- Warning pedestrian crossing signs will be installed near STA 50+50, STA 246+00(if necessary) and STA 261+25 to allow access to the temporary pedestrian access routes.
 Both ends of the crossing area shall be ADA compliant and approaching routes are to be accessible, even when temporary.
- Maintain the existing bus stop locations at STA 251+25 LT, STA 255+25 RT, STA 260+50
 LT and STA 271+70 RT. Minor adjustments to be made to increase pedestrian protection
 from any work activities. ECI will coordinate with GMT if it is necessary to adjust a bus
 stop location with a temporary bus stop within 100 feet of the existing bus stop during
 some construction activities.

Phase 3A

- VT Route 2A Traffic will follow traffic alignment as outlined in the Traffic Control Plan.
- Shoulders to be maintained for bicyclists.
- Temporary pedestrian walkways will be constructed on the west side of VT Route 2A south of the intersection as shown on TPAR plan sheet 20 of 21.
- Warning pedestrian crossing signs will be installed near STA 246+00 to allow access to
 the temporary pedestrian access routes. Both ends of the crossing area shall be ADA
 compliant and approaching routes are to be accessible, even when temporary.
- Maintain the existing bus stop locations at STA 251+25 LT, STA 255+25 RT, STA 260+50
 LT and STA 271+70 RT. Minor adjustments to be made to increase pedestrian protection
 from any work activities. ECI will coordinate with GMT if it is necessary to adjust a bus
 stop location with a temporary bus stop within 100 feet of the existing bus stop during
 some construction activities.

• Phase 3B, 4, 5, 6 & 7

• VT Route 2A Traffic will follow traffic alignment as outlined in the Traffic Control Plan.

- Shoulders to be maintained for bicyclists.
- Pedestrians will use the existing shared-use path and areas shown as new sidewalk.
- Maintain the existing bus stop locations at STA 251+25 LT, STA 255+25 RT, STA 260+50
 LT and STA 271+70 RT. Minor adjustments to be made to increase pedestrian protection
 from any work activities. ECI will coordinate with GMT if it is necessary to adjust a bus
 stop location with a temporary bus stop within 100 feet of the existing bus stop during
 some construction activities.
- Utilize a hired flagger or ECI employee to escort pedestrians around the work at the intersection with Hillside Drive and Bittersweet Circle.

In general, all Phase changes will take place over a pre-planned 24-hour period. Notice will be given to the Resident Engineer as well as on both ends of pedestrian will be posted 3 days prior of Phase changes.

5.0 Key Personnel Contact Information

- Josh Hulett: Resident Engineer, Cell Phone (802) 279-2794
- Chief Inspector, Bob Suckert Cell Phone (802) 279-0217
- Andrew Piper: ECI Project Superintendent, Cell Phone (802) 558-4462
- Eric Welcome: ECI Project Manager, Cell Phone (802) 343-0480
- Matt Cyganiewicz: ECI Traffic Signal System Coordinator, Cell Phone (802) 393-7620
- Ben Nelson: ECI Project Engineer, Cell Phone (603) 8448-2946
- Williston Police Department, Non-emergency (802) 878-6611
- Williston Fire Department, Non-emergency (802) 878-5622
- Williston Public Works Department (Highway) (802) 878-1239

6.0 Attachments

- TCP Overall Phasing Plan
- TCP Sheets 1-4 of 21 Project PCMS/Approach Sign Locations
- TCP Sheet 5-8 of 21 Intersection Phases
- TCP Sheet 9-10 of 21 Phase 2A/B
- TCP Sheet 11-12 of 21 Phase 3A/B
- TCP Sheet 13 of 21 Phase 4
- TCP Sheet 14 of 21 Phase 5
- TCP Sheet 15 of 21 Phase 6
- TCP Sheet 16 of 21 Phase 7
- TCP Sheet 17-21 of 21 TPAR Phases
- MUTCD Typical TA-1, TA-3, TA-6, TA-10, TA-27, and TA-28
- MUTCD Figure 6C-1, Figure 6F-1, Table 6H-2, Table 6H-3, Table 6H-4

7.0 References

- 11th Edition Manual on Uniform Traffic Control Devices
- AASHTO Manual for Assessing Safety Hardware
- AASHTO Roadside Design Guide, 4th edition 2011 or current edition
- VAOT plans for Williston STP 5500(17) sheets 1-215 of 215.
- VAOT Standards G-1, T-1, T-2, T-10, T-12, T-17, T-24, T-28, T-29, T-30, T-31, T-35, and T-36.
- VAOT Effectiveness of Rectangular Rapid Flashing Beacons (RRFBs) in Small and Rural Communities, March 2023



Notes:

PCMS / APPROACH SIGNS

On-Site Contact:
Ben Nelson

Date Drawn:

Date Drawn:

On 100 200 300 400ft
Scale 1:3431

Posted Speed: Reduced Speed: Revision: OS Signature: Date and Time of P

02

Date and Time of Project:
Start: 4/14/2025 - End: 10/16/2026



PCMS / APPROACH SIGNS

Revision:

02

Signature:

Reduced Speed:

Posted Speed:

Ben Nelson

Date Drawn:

License #: Drawn By:

Date and Time of Project: Start: 4/14/2025 - End: 10/16/2026 0 150 300 450 600ft Scale 1:5022







PCMS / APPROACH SIGNS

| Posted Speed: Reduced Speed: -- | 02 | Signature: | 03 | Site | 101/16/2026 | Si



INTERSECTION PHASE 1

Site Induction:

Date Drawn:

License #:

NRL

Scale 1:4079

Date and Time of Project:

Posted Speed:

Reduced Speed:

Revision:

02

Signature:

Start: 4/14/2025 - End: 10/16/2026



INTERSECTION Date Drawn: Site Induction: PHASE 2 License #:

0 100 200 300 400ft Scale 1:4675 NRL




Reduced Speed: Posted Speed:

Revision: 02

Signature:

Date and Time of Project: Start: 4/14/2025 - End: 10/16/2026



INTERSECTION PHASE 3 Posted Speed:

Site Induction: Date Drawn:


0 100 200 300 400ft Scale 1:4261



Reduced Speed: Revision: 02

Signature:

Date and Time of Project: Start: 4/14/2025 - End: 10/16/2026



Notes:

INTERSECTION


PHASE 4

Reduced Speed:
Revision:
02


Signature:
Date Drawn:
Date Drawn:
Site Induction:
Date Drawn:
Site Induction:
Date Drawn:
Site Induction:
Date Drawn:
Site Induction:
Date and Time of Project:
Start: 4/14/2025 - End: 10/16/2026



On-Site Contact: PHASE 2A 0 50 100150200ft Site Induction: Date Drawn: Scale 1:3025 License #: Drawn By: NRL Posted Speed: Reduced Speed: Revision: Signature: **Date and Time of Project:** Start: 4/14/2025 - End: 10/16/2026 02




On-Site Contact: PHASE 2B 0 50 100150200ft Site Induction: Date Drawn: Scale 1:2843 License #: Drawn By: NRL Reduced Speed: Revision: Signature: Posted Speed: Date and Time of Project: Start: 4/14/2025 - End: 10/16/2026 02





On-Site Contact: 100 200 300 400ft PHASE 3B Site Induction: Date Drawn: Scale 1:3536 License #: Drawn By: NRL Reduced Speed: Revision: Signature: Posted Speed: Date and Time of Project: Start: 4/14/2025 - End: 10/16/2026 02




On-Site Contact: 100 200 300 400ft PHASE 4 Date Drawn: Site Induction: Scale 1:3532 License #: Drawn By: NRL Posted Speed: Reduced Speed: Revision: Signature: **Date and Time of Project:** Start: 4/14/2025 - End: 10/16/2026 02



On-Site Contact: PHASE 5 0 50 100150200ft Site Induction: Date Drawn: Scale 1:3030 Drawn By: License #: NRL Reduced Speed: Revision: Posted Speed: Signature: Date and Time of Project: Start: 4/14/2025 - End: 10/16/2026 02



On-Site Contact: 100 200 300 400ft PHASE 6 Date Drawn: Site Induction: Scale 1:3637 License #: Drawn By: NRL Date and Time of Project: Posted Speed: Reduced Speed: Revision: Signature: Start: 4/14/2025 - End: 10/16/2026 02



On-Site Contact: PHASE 7 Site Induction: **Date Drawn:** License #: Drawn By: NRL Posted Speed: Reduced Speed: Revision: Signature: **Date and Time of Project:** Start: 4/14/2025 - End: 10/16/2026 02

0 100 200 300 400ft Scale 1:4029





17 of 21 RTE 2A/Ind. Ave/Mtn. View Dr. On-Site Contact:

TPAR - PHASE 1A

Site Induction:

Date Drawn:

License #:

NRL



0 50 100 150 200ft

Scale 1:2276


Posted Speed:

Reduced Speed:

Revision: 02

Signature:

Date and Time of Project: Start: 4/14/2025 - End: 10/16/2026





On-Site Contact: 0 50 100 150 200ft TPAR - PHASE 2 Date Drawn: Site Induction: Scale 1:2261 License #: Drawn By: NRL Reduced Speed: Posted Speed: Revision: Signature: **Date and Time of Project:** Start: 4/14/2025 - End: 10/16/2026 02



On-Site Contact: TPAR - PHASE 3A Site Induction: **Date Drawn:**

Signature:

Revision:

02

Reduced Speed:

Posted Speed:

Drawn By: License #: NRL

Date and Time of Project:

Start: 4/14/2025 - End: 10/16/2026

0 25 50 75 100ft Scale 1:1486





Notes:

TDAD _ DHACE 3B

Site Induction: Date Drawn:

Scale

TPAR - PHASE 3B

Site Induction:

Date Drawn:

License #:

Drawn By:

NRL

0 25 50 75 100ft Scale 1:1476




Posted Speed: Reduced Speed:

Revision: 02

Signature:

Date and Time of Project: Start: 4/14/2025 - End: 10/16/2026

Figure 6P-1. Work Beyond the Shoulder (TA-1)




Typical Application 1

NEXL XX MILES G20-1 **END** ROAD WORK **ROAD WORK** G20-2 (optional) MOKK Shoulder taper (see Note 8) W21-5 SHOULDER W21-5 1/3 L **SHOULDER WORK** SHOULDER W21-5 MOKK SHOULDER 1/3 L W21-5 Shoulder taper (see Note 8) Shoulder taper (see Note 8) 1/3 L ROAD WORK **SHOULDER** END W21-5 **WORK** G20-2 (optional) Notes: See Table 6P-2 for the meanings of В the symbols used in this figure. See Table 6B-1 for the meanings of **ROAD WORK** the letter codes used in this figure. NEXT XX MILES See Table 6B-4 for formulas for calculating taper length (L). G20-1 **Typical Application 3**


Figure 6P-3. Work on the Shoulders (TA-3)

Figure 6P-6. Shoulder Work with Minor Encroachment (TA-6)




Typical Application 6

Figure 6P-10. Lane Closure on a Two-Lane Road Using Flaggers (TA-10)



Typical Application 10

Figure 6P-27. Closure at the Side of an Intersection (TA-27)



CBOSS HEBE Ramp-SIDEMALK CLOSED Temporary walkway surface covering rough, soft, or uneven R9-11a ground or hazards CFOSED R9-9 SIDEMALK 60 inches MIN. SIDEWALK R9-9 CLOSED SIDEWALK CLOSED CROSS HERE Ramp R9-11a (optional) **ROAD ROAD WORK WORK AHEAD AHEAD** W20-1 W20-1

Figure 6P-28. Sidewalk Detour or Diversion (TA-28)

Typical Application 28


SIDEWALK DIVERSION

Note: SeeTable 6P-2 for the meanings of the symbols used in this figure.

SIDEWALK DETOUR

Page 772 MUTCD 11th Edition

Figure 6B-1. Component Parts of a Temporary Traffic Control Zone



Sect. 6B.05 December 2023

Guidance:

The width of a lateral buffer space should be determined by engineering judgment.

Option:

When work occurs on a high-volume, highlycongested facility, a vehicle storage or staging space may be provided for incident response and emergency vehicles (for example, tow trucks and fire apparatus) so that these vehicles can respond quickly to road user incidents.

Section 6B.07 Termination Area

Support:

The termination area is the section of the highway where road users are returned to their normal driving path. The termination area extends from the downstream end of the work area to the last TTC device such as END ROAD WORK signs, if posted.

Option:

- o2 An END ROAD WORK sign, a Speed Limit sign, or other signs may be used to inform road users that they can resume normal operations.
- A longitudinal buffer space may be used between the work space and the beginning of the downstream taper.

Table 6B-2. Stopping Sight Distance as a Function of Speed

Speed*	Distance
20 mph	115 feet
25 mph	155 feet
30 mph	200 feet
35 mph	250 feet
40 mph	305 feet
45 mph	360 feet
50 mph	425 feet
55 mph	495 feet
60 mph	570 feet
65 mph	645 feet
70 mph	730 feet
75 mph	820 feet

^{*} Posted speed, off-peak 85th-percentile speed prior to work starting, or the anticipated operating speed

Section 6B.08 Tapers

Option:

Tapers may be used in both the transition and termination areas. Whenever tapers are to be used in close proximity to an interchange ramp, crossroads, curves, or other influencing factors, the length of the tapers may be adjusted.

Support:

- Tapers are created by using a series of channelizing devices and/or pavement markings to move traffic out of or into the normal path. Types of tapers are shown in Figure 6B-2.
- better than shorter tapers (particularly in urban areas with characteristics such as short block lengths or driveways) because extended tapers tend to encourage sluggish operation and to encourage drivers to delay lane changes unnecessarily. The test concerning adequate lengths of tapers involves observation of driver performance after TTC plans are put into effect.

Guidance:

The appropriate taper length (L) should be determined using the criteria shown in Tables 6B-3 and 6B-4.

Support:

A merging taper requires the longest distance because drivers are required to merge into common road space.

Table 6B-3. Taper Length Criteria for Temporary Traffic Control Zones

Type of Taper	Taper Length	
Merging Taper	at least L	
Shifting Taper	at least 0.5 L	
Shoulder Taper	at least 0.33 L	
One-Lane, Two-Way Traffic Taper	50 feet minimum, 100 feet maximum	
Downstream Taper	50 feet minimum, 100 feet maximum	

Note: Use Table 6B-4 to calculate L

Table 6B-4. Formulas for Determining Taper Length

Speed (S)	Taper Length (L) in feet
40 mph or less	$L = \frac{WS^2}{60}$
45 mph or more	L = WS

Where: L = taper length in feet

W = width of offset in feet

S = posted speed limit, or off-peak 85th-percentile speed prior to work starting, or the anticipated operating speed in mph

December 2023 Sect. 6B.06 to 6B.08

Page 790 MUTCD 11th Edition

The minimum height, measured vertically from the bottom of the sign to the top of the curb, or in the absence of curb, measured vertically from the bottom of the sign to the elevation of the near edge of the traveled way, of signs installed at the side of the road in business, commercial, or residential areas where parking or pedestrian movements are likely to occur, or where the view of the sign might be obstructed, shall be 7 feet (see Figure 6F-1).

- The minimum height, measured vertically from the bottom of the sign to the sidewalk, of signs installed above sidewalks shall be 7 feet.
- The bottom of a sign mounted on a barricade, or other portable support, shall be at least 1 foot above the traveled way.

Option:

The height to the bottom of a secondary sign mounted below another sign may be 1 foot less than the height provided in Paragraphs 4 through 6 of this Section.

Guidance:

Neither portable nor permanent sign supports should be located on sidewalks, bicycle facilities, or areas designated for pedestrians or bicyclists.


Standard:

Signs shall be mounted and placed in accordance with Section 307 of the U.S. Department of Justice 2010 ADA Standards for Accessible Design, September 15, 2010, 28 CFR 35 and 36, Americans with Disabilities Act of 1990.


Guidance:

Except as provided in Paragraph 12 of this Section, signs mounted on portable sign supports that do not meet the minimum mounting heights provided in Part 2 should not be used for a duration of more than 3 days.


Figure 6F-1. Height and Lateral Location of Signs—Typical Installations




A - Rural area



B - Rural area with advisory speed plaque





D – Business, commercial, or residential area (without curb)

Sect. 6F.02 December 2023

Table 6P-1. Index to Typical Applications (Sheet 2 of 2)

Typical Application Description	Typical Application Number	
Work within the Traveled Way of a Freeway or Expressway (see Section 6N.13)		
Lane Shift on a Freeway	TA-36	
Double Lane Closure on a Freeway	TA-37	
Interior Lane Closure on a Freeway	TA-38	
Median Crossover on a Freeway	TA-39	
Median Crossover for an Entrance Ramp	TA-40	
Median Crossover for an Exit Ramp	TA-41	
Work in the Vicinity of an Exit Ramp	TA-42	
Partial Exit Ramp Closure	TA-43	
Work in the Vicinity of an Entrance Ramp	TA-44	
Temporary Reversible Lane Using Movable Barriers	TA-45	
Work in the Vicinity of a Grade Crossing (see Section 6N.17)		
Work in the Vicinity of a Grade Crossing	TA-46	
Work in the Vicinity of Bicycle Lanes and Shared Use Paths (see Section 6N.04)		
Bicycle Lane Closure without a Detour	TA-47	
Bicycle Lane Closure with an On-Road Detour	TA-48	
Shared-Use Path Closure with a Diversion	TA-49	
On-Road Detour for a Shared-Use Path	TA-50	
Paved Shoulder Closure with a Bicycle Diversion onto a Temporary Path	TA-51	
Work in the Traveled Way of Roundabouts		
Short-Term or Short-Duration Work in a Circular Intersection	TA-52	
Flagging Operation on a Single-Lane Circular Intersection	TA-53	
Inside Lane Closure on a Multi-Lane Circular Intersection	TA-54	

Table 6P-2. Meaning of Symbols on Typical Application Diagrams

