

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	November			December			January			February			March			April			May			June			July		
							B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E
0		Fairfield BRO 1448(41) 12.2.14	188.75 days	Thu 11/20/14	Mon 7/20/15																												
1		Notice To Proceed	1 day	Thu 11/20/14	Thu 11/20/14																												
2		Develop Schedule	30 days	Fri 11/21/14	Thu 1/1/15	1																											
3		Develop Precast Shop Drawings	30 days	Fri 11/21/14	Thu 1/1/15	1																											
4		Develop Bridge Rail Shop Drawings	30 days	Fri 11/21/14	Thu 1/1/15	1																											
5		Develop Structural Steel Shop Drawings	30 days	Fri 11/21/14	Thu 1/1/15	1																											
6		Develop Bearings Design	30 days	Fri 11/21/14	Thu 1/1/15	1																											
7		Develop EPSC Plan	30 days	Fri 11/21/14	Thu 1/1/15	1																											
8		Develop Traffic Control Plan	15 days	Fri 11/21/14	Thu 12/11/14	1																											
9		Submit Schedule For Review	21 days	Fri 1/2/15	Fri 1/30/15	2																											
10		Submit Precast Shop Drawings For Review	21 days	Fri 1/2/15	Fri 1/30/15	3																											
11		Submit Bridge Rail Shop Drawings For Review	21 days	Fri 1/2/15	Fri 1/30/15	4																											
12		Submit Structural Steel Shop Drawings For Review	21 days	Fri 1/2/15	Fri 1/30/15	5																											
13		Submit Bearings For Review	21 days	Fri 1/2/15	Fri 1/30/15	6																											
14		Precast Fabrication	60 days	Mon 2/2/15	Fri 4/24/15	10																											
15		Bridge Rail Fabrication	60 days	Mon 2/2/15	Fri 4/24/15	11																											
16		Structural Steel Fabrication	60 days	Mon 2/2/15	Fri 4/24/15	12																											
17		Bearings Fabrication	60 days	Mon 2/2/15	Fri 4/24/15	13																											
18		Submit EPSC Plan For Review	21 days	Fri 1/2/15	Fri 1/30/15	7																											
19		Submit Traffic Control Plan For Review	21 days	Fri 12/12/14	Fri 1/9/15	8																											
20		Submit Off Site Activities	30 days	Fri 11/21/14	Thu 1/1/15	1																											
21		Begin Fairfield BRO Activities	0 days	Mon 4/27/15	Mon 4/27/15	18,19,20,9																											

Project: Fairfield BRO 1448(41) 12 Date: Wed 12/10/14	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	

