



State of Vermont
Northeast Regional Construction Office
347 Emerson Falls Road, Suite 5
St. Johnsbury, VT 05819-8501
www.aot.state.vt.us

Agency of Transportation

[phone] NE 802-748-2447
[fax] NE 802-751-3297

May 12, 2015

J. P. Sicard, Inc.
1369 Glover Road
P. O. Box 508
Barton, VT 05822

SUBJECT: Barton BRO 1449(31) – CPM Baseline Schedule

The CPM Baseline Schedule, which you submitted for the above-mentioned project, is rejected.

You show an early completion date of September 1, 2015. I would remind you that your contract commitment is to have the project completed by October 16, 2015, and the Agency is not responsible for any overhead costs caused by delays until that date is reached.

Please address the questions/comments on the marked-up schedule (attached) and resubmit the revised schedule for the Agency's review.

Sincerely,

A handwritten signature in black ink that reads "Ronald D. Gray". The signature is fluid and cursive, with the first letters of each name being capitalized and prominent.

Ronald D. Gray, P.E.
Regional Construction Engineer

RDG
c Montpelier Project File
Regional Project File
Resident Engineer, Seth Hisman
Project Manager, Todd Sumner
District Transportation Administrator, Dale Perron