

MONOKO, LLC

1037 Peninsula Avenue

Tarpon Springs, FL 34689-2125

E-mail Address: MonokoLLC@aol.com

(727) 940-3244

(727) 279-8795 Fax

Submittal No.: 02: Calendar Day Work Plan

Date: October 31, 2015

Vermont Department of Transportation
Southwest Regional Construction Office
Attn: Mr. Mark H. Mackintosh, P.E., Regional Construction Engineer
61 Valley View
Mendon, VT 05701
(Phone) (802) 773-1384; (Fax) (802) 786-5894
Mark.Mackintosh@Vermont.gov

Description: Proposal/Contract Number: Bennington-Mt Tabor BF BPNT (16)
Letting Date: 06/05/15; Award Date: 07/01/15
Project Description: Bridge Painting of Five Bridges
In the Towns of Bennington & Mt. Tabor, VT
Contract Amount: \$2,122,323.00; Completion Date: 09/02/16

Contractor: MONOKO, LLC

Reviewed & Approved By: *Keri Monokandilos*

Keri Monokandilos, Manager

Date: 10/31/2015

Engineer: Tim Pockette, P.E., Resident Engineer
61 Valley View
Mendon, VT 05701
802-773-1384
802-793-4027 cell

Revision:

MONOKO, LLC.

1037 Peninsula Avenue
Tarpon Springs, FL 34689-2125
E-mail Address: MonokoLLC@aol.com

(727) 940-3244
(727) 279-8795 Fax

Calendar Day Work Plan

Vermont Department of Transportation

Proposal/Contract Number: Bennington-Mt Tabor BF BPNT (16)

Letting Date: 06/05/15; Award Date: 07/01/15

Project Description: Bridge Painting of Five Bridges

In the Towns of Bennington & Mt. Tabor, VT

Contract Amount: \$2,122,323.00; Completion Date: 09/02/16

4 Locations, Phase I, II, III, IV; Job task: Bridge Cleaning & Painting;

Repair Work (Scuppers & Weepers)

Abbreviations: C1-Painting Crew, C2-Steel Repair Crew

Phase I: Bridge No. 11 (I-91 over Roaring Branch)

Sequence of Operations

Step No.	No. of Days	Dates	Description of Job Task	Crew
1	1	03/01	Mobilization	C1
2	37	03/01 - 04/08	Maintenance of Traffic (lane closure for equipment)	C1
3	10	03/01 - 03/11	Install Containment System	C1
4	6	03/01 - 04/02	Repair or Replace Scuppers (12), Extend Drain Weepers (6)	C2
5	8	03/12 - 03/19	Remove grease by scrapping &/or washing with low pressure hot water	C1
6	1	03/20	Grind Flange Edges	C1
7	6	03/21 - 03/26	Abrasive Blast & Prime	C1

Step No.	No. of Days	Dates	Description of Job Task	Crew
8	2	03/27-03/28	Apply 1 st Stripe Coat Primer Apply 2 nd Stripe Coat Intermediate	C1
9	1	03/29	Apply Full Intermediate Coat	C1
10	1/2	03/30	Apply Intermediate Coat (Zone Painting) 20 ft. from each Beam End	C1
11	1/2	03/30	Apply Caulking	C1
12	1	03/31	Apply 3rd Stripe Coat of Top Coat	C1
13	1	04/01	Apply Top Coat	C1
14	7	04/02 - 04/08	Uninstall Containment & Touch Up	C1

Phase II; Bridge Nos. 16N & 16S (over Benn North SH)

Step No.	No. of Days	Dates	Description of Job Task	Crew
1	1	04/09	Mobilization	C1
2	31	04/09 - 05/19	Maintenance of Traffic (lane closure for equipment to complete both SB & NB bridges)	C1
3	10	04/09- 04/18	Install Containment System	C1
4	1	04/09 – 05/13	Extend bridge drain Weepers (6) 16N only	C2
5	3	04/19 – 04/21	Remove grease by scrapping & washing with low pressure hot water	C1
6	2	04/22 – 04/23	Grind Flange edges	C1
7	8	04/24 - 05/01	Abrasive Blast & Prime	C1
8	4	05/02-05/05	Apply 1 st Stripe Coat Primer Apply 2 nd Stripe Coat Intermediate	C1
9	2	05/06-05/07	Apply Full Intermediate Coat	C1
10	1/2	05/08	Apply Intermediate Coat (Zone Painting) 20 ft. from each Beam End	C1

Step No.	No. of Days	Dates	Description of Job Task	Crew
11	1	05/09	Apply Caulking	C1
12	1	05/10	Apply 3rd Stripe Coat of Top Coat	C1
13	2	05/11-05/12	Apply Top Coat	C1
14	7	05/13 – 05/19	Uninstall Containment & Touch Up	C1

Phase III: Bridge No. D15 (over US Route 7)

Step No.	No. of Days	Dates	Description of Job Task	Crew
1	1	05/20	Mobilization	C1
2	28	05/21 - 06/19	Maintenance of Traffic (lane closure for equipment)	C1
3	6	05/21 - 05/27	Install Containment System	C1
4	6	05/21 - 06/25	Drain Weepers to be extended (30)	C2
5	2	05/31– 06/01	Remove grease by scrapping &/or washing With low pressure hot water	C1
6	1	06/02	Grind Flange edges	C1
7	5	06/03 - 06/07	Abrasive Blast & Prime	C1
8	2	06/08-06/09	Apply 1 st Stripe Coat Primer Apply 2 nd Stripe Coat Intermediate	C1
10	1	06/10	Apply Full Intermediate Coat	C1
11	1/2	06/11	Apply Intermediate Coat (Zone Painting) 20 ft. from each Beam End	C1
12	1	06/12	Apply Caulking	C1
13	1	05/13	Apply 3rd Stripe Coat of Top Coat	C1
14	1	06/14	Apply Top Coat	C1
15	5	06/15– 06/19	Uninstall Containment & Touch Up	C1

Phase III: Bridge No. 56C (over Mill Brook)

Step No.	No. of Days	Dates	Description of Job Task	Crew
1	1	06/20	Mobilization	C1
2	20	06/20 - 07/10	Maintenance of Traffic (lane closure for equipment)	C1
3	4	06/20 - 06/23	Install Containment System	C1
4	3	06/20 - 07/10	Repair or Replace Bridge Scuppers (8)	C2
5	1	06/24	Remove grease by scrapping &/or washing With low pressure hot water	C1
6	1	06/25	Grind Flange edges	C1
7	3	06/26 - 06/28	Abrasive Blast & Prime	C1
8	1	06/29	Apply 1 st Stripe Coat Primer Apply 2 nd Stripe Coat Intermediate	C1
9	1/2	06/30	Apply Full Intermediate Coat	C1
10	1/2	06/30	Apply Intermediate Coat (Zone Painting) 20 ft. from each Beam End	C1
11	1/2	07/05	Apply Caulking	C1
12	1/2	07/05	Apply 3rd Stripe Coat of Top Coat	C1
13	1/2	07/06	Apply Top Coat	C1
14	4	07/07- 07/10	Uninstall Containment & Touch Up	C1
15	3	07/11-07/13	Clear staging area	C1