

# MONOKO, LLC

1037 Peninsula Avenue  
Tarpon Springs, FL 34689-2125  
E-mail Address: [MonokoLLC@aol.com](mailto:MonokoLLC@aol.com)

(727) 940-3244  
(727) 279-8795 Fax

---

**Submittal No.:** 04c, Calendar Day Work Plan (revised 2/25/16)

**Date:** February 25, 2016

**Vermont Department of Transportation**  
Regional Construction Office  
Attn: Ann L. Gammell, P.E.,  
Regional Construction Engineer  
347 Emerson Falls Road, Suite 5  
St. Johnsbury, VT 05819  
(Phone) (802) 522-5719

**Description:** Proposal/Contract Number: Bradford-Newbury IM BPNT (14)  
Letting Date: 10/10/14; Award Date: 11/03/14  
Project Description: Bridge Painting of Five Bridges  
In the Towns of Bradford & Newbury, VT  
Contract Amount: \$4,327,785.00; Completion Date: 08/26/16

---

**Contractor:** MONOKO, LLC

**Reviewed & Approved By:** *Keri Monokandilos*  
Keri Monokandilos, Manager

**Date:** 02/25/2015

---

**Engineer:** Peter Hodgson, Resident Engineer  
347 Emerson Falls Road, Suite 5  
St. Johnsbury, VT 05819  
802-748-2447; 802-793-1878 cell  
[pete.hodgson@state.vt.us](mailto:pete.hodgson@state.vt.us)  
[Mark.Sargent@state.vt.us](mailto:Mark.Sargent@state.vt.us)  
[Ann.Gammell@vermont.gov](mailto:Ann.Gammell@vermont.gov)

---

**Revision:**

Construction work starts April 15, 2016

# MONOKO, LLC.

1037 Peninsula Avenue  
Tarpon Springs, FL 34689-2125  
E-mail Address: [MonokoLLC@aol.com](mailto:MonokoLLC@aol.com)

(727) 940-3244  
(727) 279-8795 Fax

## Calendar Day Work Plan

### **Vermont Department of Transportation**

Proposal/Contract Number: Bradford-Newbury IM BPNT (14)

Letting Date: 10/10/14; Award Date: 11/03/14

Project Description: Bridge Painting of 10 Bridges, 5 Locations  
In the Towns of Bradford & Newbury, VT

Contract Amount: \$4,327,785.00; Completion Date: 08/26/16

2 Locations, Phase VI & VII; Job task: Bridge Cleaning & Painting  
Updated 02/25/16

### Phase VI : Joint Repair work 58N & 58 S

<b>Step No.</b>	<b>No. of Days</b>	<b>Dates</b>	<b>Description of Job Task</b>
1	10	04/15/2016	Joint repair

### Phase VIII: Bridge Nos. 63N & 63S; (I-91 over TH 1)

#### Part "A"; 63N & 63S Bridge, Sequence of Operations

<b>Step No.</b>	<b>No. of Days</b>	<b>Dates</b>	<b>Description of Job Task</b>
1	1	04/15/16	Mobilization
2	60	04/15/16	Maintenance of Traffic (Traffic control lights)
3	4	04/16/16	Install Containment System
4	6	04/20/16	Remove grease by scrapping & washing
5	1	04/26/16	Grind Flange Edges
6	2	04/27/16	Abrasive Blast & Prime
7	1	04/29/16	Apply Stripe Coat (primer)
8	1	04/30/16	Apply Stripe Coat (inter.)
9	1	05/01/16	Apply Intermediate Coat (Zone Painting)
10	1	05/02/16	Apply Full Intermediate Coat
11	1	05/03/16	Apply Caulking

Step No.	No. of Days	Dates	Description of Job Task
12	1	05/04/16	Apply Top Coat
13	4	05/05/16	Uninstall Containment & Touch Up
14	1	05/09/16	Traffic Control Flipped

### **Part "B"; D62N & D62S Bridge, Sequence of Operations**

Step No.	No. of Days	Dates	Description of Job Task
1	60	04/29/16	Maintenance of Traffic, Barrier walls
2	4	04/30/16	Install Containment System, 91 N & 91 S
3	6	05/05/16	Remove grease by Scrapping & Washing
4	1	05/11/16	Grind Flange Edges
5	2	05/12/16	Abrasive Blast & Prime
6	1/2	05/14/16	Apply Stripe Coat (primer)
7	1/2	05/14/16	Apply Stripe Coat (intermediate)
8	1/2	05/15/16	Apply Intermediate Coat (Zone Painting)
9	1	05/15/16	Apply Full Intermediate Coat
10	1	05/16/16	Apply Caulking
11	1	05/17/16	Apply Top Coat
12	4	05/18/16	Uninstall Containment & Touch Up

### **Part "C"; 63N & 63S Bridge, Sequence of Operations**

Step No.	No. of Days	Dates	Description of Job Task
1	4	05/14/16	Install Containment System
2	6	05/14/16	Remove grease by scrapping & washing
3	1	05/20/16	Grind Flange Edges
4	2	05/21/16	Abrasive Blast & Prime
5	1	05/23/16	Apply Stripe Coat (primer)
6	1	05/24/16	Apply Stripe Coat (intermediate)
7	1	05/25/16	Apply Intermediate Coat (Zone Painting)
8	1	05/26/16	Apply Full Intermediate Coat
9	1	05/27/16	Apply Caulking
10	1	05/28/16	Apply Top Coat
11	4	05/29/16	Uninstall Containment & Touch Up

## Part "D": D62N & D62S Bridge, Sequence of Operations

<b>Step No.</b>	<b>No. of Days</b>	<b>Dates</b>	<b>Description of Job Task</b>
1	14	05/30/16	Maintenance of Traffic, Barrier walls
2	4	05/31/16	Install Containment System 91 N & 91 S
3	6	06/04/16	Remove grease by scrapping & washing
4	1	06/05/16	Grind Flange Edges
5	2	06/06/16	Abrasive Blast & Prime
6	1/2	06/08/16	Apply Stripe Coat (primer)
7	1/2	06/08/16	Apply Stripe Coat (intermediate)
8	1/2	06/09/16	Apply Intermediate Coat (Zone Painting)
9	1	06/09/16	Apply Full Intermediate Coat
10	1	06/10/16	Apply Caulking
11	1	06/11/16	Apply Top Coat
12	4	06/12/16	Uninstall Containment & Touch Up
13	1	06/16/16	Demobilize