


# **T. Buck Construction, Inc.**

249 Merrow Road, Auburn, Maine 04210-8319  
(207) 783-6223 \* (FAX) 783-3970

## **Demolition Plan**

**BRIDGE PROJECT**  
Middlebury, VT  
**VERMONT AGENCY OF TRANSPORTATION**  
**RS 0174(8)**



## **Introduction**

The existing bridge consists of a cast in place concrete arch structure. There are no known drawings showing the extent of the concrete arch but it is moderately deteriorated all over the arch and wing walls. This plan will outline our intentions on removing the existing concrete arch and a significant amount of ledge so the new precast structures can be erected.


We acknowledge there is a waterline running down the approximate center of the road over the bridge. The waterline will be cut and capped before demolition begins.

## **General Sequence / Procedure**

1. Close road at 7:00 am 4/19/14
2. Remove railings / pavement
3. Excavate approach #1
4. Blast rock on for Abutment #2
5. Excavate Abutment #2
6. Remove arch and wings from both sides
7. Clean debris off platform
8. Prepare ledge for subfootings
9. Construct project in accordance with plans and specs. (See Erection Plan)

## Details on Site

The existing bridge is located on Route 125 in East Middlebury and it spans the Middlebury River. The site will be closed to traffic during demolition. Traffic will be maintained on the specified off site detour. Pedestrians will also be prohibited from entering the jobsite without authorization. The bridge is on a significant grade as route 125 towards Ripton goes up a mountain.



This image was taken directly from the title page of the contract drawings.

## Details on Arch Demolition



This is an image taken from the southeast corner of the site.

We will begin the demolition by removing the guardrails and pavement from the bridge. Then the arch demolition can begin. The arch will be completely demolished by using hydraulic hammers and other various mechanical attachments on excavators. We will begin by exposing the concrete arch by excavating the approaches. The borings indicate that there is gravel located in between the head walls on the arch with large boulders and cobbles buried in the backfill.

Once the arch is exposed, hoe rams will begin to bust of the concrete as it will fall onto the platform below.

The extent of the concrete is unknown because there are no known as-built plans for this structure. However, there is a visible crack that appears to follow the joint between the arch and the headwalls. We are operating under the assumption that this crack represents the thickness of the concrete arch with the headwalls being connected in some fashion.



## **Details on Ledge Removal**

The ledge to remove is mostly concentrated on the abutment 2 side of the river. The abutment one side may have a small amount of ledge to contend with but the vast majority of it is on the southern side of the river.

The ledge is weathered and visibly layered. Although we hope to be able to excavate the rock by using hoe rams and excavators, it seems as though the safest way to maintain the schedule is to blast the rock to ensure the area in question is sufficiently fractured enough to excavate it.




A detailed blasting plan is being developed and will be submitted as soon as possible. In general, the plan will propose a test blast to be conducted next to the existing roadway where the new bridge is going to be approximately 10' wider. We intend on line drilling on the back side of the area in question. The thought process is that the line drilling will essentially prevent any back blast and give a tolerable surface to form against for the wing wall extensions.

We acknowledge that it will be virtually impossible to expose the entire test blast all the way to the bottom given the proximity to the existing roadway. Although conducting a test blast during the closure somewhat defeats the purpose of blasting to speed up the construction.

## **Details on Platform**

The platform will be installed prior to the closure. It will consist of H-Pile beams running across the river with spacing close to 5'. The deck of the platform will be 4' x 20' crane mats which will be secured to the beams using angle iron.



The details and calculations can be seen in Appendix A of this plan.

The platform will also serve as a base for the staging towers which will support the arch segments. The details of the towers can be seen in the precast concrete erection plan. The picture above shows the new precast arch pieces with the platform below it.

## **Details on Waste Area(s)**

The waste area for this project is located at 14 Schoolhouse Rd. the pit is owned and operated by JP Carrara. We plan to take all debris there with the intension of bring back any useable gravel material. The concrete from the arch will be broken up to satisfy the owners and any exposed reinforcing steel will be cut off.

The pit is grandfathered and therefore exempt under the Off-Site Activity Exemption Record.

# **APPENDIX A**


## **Details on Platform**

Date: 2/3/2014

Username: common

Workgroup: Structures Division

Filename: ... \001\_Demo.dgn




**NOTES**

1. NOTCH/BENCH EXISTING LEDGE OR BUILD PEDESTAL AS REQUIRED
2. MAXIMUM SPAN OF 37 FT BRG. TO BRG. - 36 FT CLEAR SPAN.
3. BEAMS TO BE HPI4x73 GR. 50 KSI
4. PROVIDE A MINIMUM OF 152 SQUARE INCHES OF BEARING AREA/BEAM END
5. BEAMS SHALL BE NEW OR IN GOOD USED CONDITION.
6. THESE PLANS ARE NOT INTENDED TO BE USED ALONE BUT IN CONJUNCTION WITH THE ORIGINAL CONTRACT PLANS, SHOP DRAWINGS AND ALL RELEVANT PLANS.
7. REPORT ANY DISCREPANCY BETWEEN THESE PLANS AND THE ACTUAL OBSERVED FIELD CONDITIONS AND OR CONTRACT DRAWINGS IMMEDIATELY TO THE TEMPORARY SUPPORT ENGINEER OR RECORD.
8. DO NOT PROCEED WITH ANY RELATED WORK UNTIL SUCH ISSUE (NOTE 7) HAS BEEN RESOLVED TO THE SATISFACTION OF THE TEMPORARY SUPPORT ENGINEER OF RECORD.
9. CONTRACTOR SHALL PERIODICALLY CLEAN OFF PLATFORM DURING DEMOLITION. AT NO TIME SHALL PLATFORM HAVE MORE THAN 8 INCHES OF DEMOLISHED CONCRETE ON IT.

**CALDERWOOD ENGINEERING, ETC.**  
 STRUCTURAL ENGINEERING • DETAILING SERVICES  
 222 RIVER RD. RICHMOND, ME 04357 PH/FX (207)737-2007/(207) 737-2008

PREPARED FOR:  
**T-BUCK CONSTRUCTION**  
 VAOT RS 0174(8)  
 CEE 083-BR-13




DATE	BY	DESIGN-DETAILED	CHECKED-REVIEWED	REVISIONS 1	REVISIONS 2	REVISIONS 3	REVISIONS 4	FIELD CHANGES
DEC 2013	OCK							


**MIDDLEBURY VT**  
**VT ROUTE 125 BRIDGE NO. 13**  
**DEMOLITION**  
**TEMP CONST. SUPPORT**

SHEET NUMBER  
**1**






**FRAMING PLAN**  
1/4" = 1'-0"




**PLATFORM PLAN**  
1/4" = 1'-0"

Notch out ledge and use grout pad to reach required elevation. Anchor with (2) 5/8" φ Anchor Bolts with a min 6" embed. into ledge. Anchor with Kell-grout or equal.




**SECTION A-A**


Use grout pad and pedestal if needed to build up to required elevation. Weld to pedestal and anchor pedestal with (2) 5/8" φ anchor bolts through base plate into ledge 6". Anchor with Kell-grout or equal.



**SECTION B-B**



**LATERAL BRACE DETAIL**



**TYPICAL MAT CONNECTION**

Each Timber Crane Mat Shall Have a Minimum of (2) Connections as Shown. Mats Placed Under Erection Shoring Tower Legs Shall Have a minimum of (5) Connections as Shown.

CALDERWOOD ENGINEERING, ETC.  
STRUCTURAL ENGINEERING • DETAILING SERVICES  
222 RIVER RD, RICHMOND, ME 04357 PH/FX (207) 737-2007/(207) 737-2008  
PREPARED FOR:  
**T-BUCK CONSTRUCTION**  
VAOT RS 0174(8)  
CEE 083-BR-13



DESIGN/DATE	BY	DATE
DESIGNED	LOCK	DEC 2013
CHECKED		
REVIEWED		

REVISIONS	DATE	FIELD CHANGES
1		
2		
3		
4		

**MIDDLEBURY VT**  
**VT ROUTE 125 BRIDGE NO. 13**  
**DEMOLITION**  
**TEMP CONST. SUPPORT**

SHEET NUMBER

2

Demolition Calculations – Support Platform


For

**VT Route 125, Bridge No. 13**

**Middlebury, VT**

RS 0174(8)

CEE 083-Br-13



Prepared for:

**T. Buck Construction, Inc.**

By:

**Calderwood Engineering etc**

**January 30<sup>th</sup> 2014**

MIDDLEBURY

TRY USING HP 14x73 BEAMS - SPAN FROM LEDGE TO LEDGE  
 TRY SPACING BEAMS AT 5 FT.

HP 14x73:  $S_x = 107 \text{ in}^3$   $r_x = 5.84 \text{ in}$   $r_{ts} = 4.0$   
 $Z_x = 118 \text{ in}^3$   $r_y = 3.49 \text{ in}$   $\lambda_p = 14.4$   
 $F_y = 50 \text{ ksi}$   $\lambda_c = 9.14$   $\lambda_r = 24.1$

$M_p = F_y Z_x = 50 \text{ ksi} (118 \text{ in}^3) = 5900 \text{ in-k}$  - (AISC 13<sup>th</sup> Ed) CHAPTER F.

$L_p = 1.76 r_y \sqrt{E/F_y} = 147.93 \text{ in}$

$L_c = \pi r_{ts} \sqrt{\frac{E}{0.7 F_y}} = 361.72 \text{ in}$

SAY MAX SPAN OF 3 FT, USE (2) BRACE POINTS

SAY MAX UNBRACED LENGTH IS 15 FT = 180 in

$M_n = M_p - (M_p - 0.7 F_y S_x) \left( \frac{L_b - L_p}{L_r - L_p} \right)$

$M_n = 5900 \text{ in-k} \left( 5900 \text{ in-k} - 0.7 \times 50 \text{ ksi} \times 107 \text{ in}^3 \right) \left( \frac{180 \text{ in} - 147.93 \text{ in}}{361.72 \text{ in} - 147.93 \text{ in}} \right)$

$M_n = 5576.73 \text{ in-k}$

$M_n = M_p - (M_p - 0.7 F_y S_x) \left( \frac{\lambda - \lambda_p}{\lambda_c - \lambda_p} \right) = 5900 - (2155 \text{ in-k}) \left( \frac{14.4 - 9.15}{24.1 - 9.15} \right)$

$M_n = 5143.23 \text{ in-k} \leftarrow \text{CONTROLS}$

$M_e = M_n / \Omega = 5143.23 \text{ in-k} / 1.67 = 3079.8 \text{ in-k}$

$M_u = 3079.8 \text{ in-k} / 12 \text{ in/ft} = 256.6 \text{ k-ft}$

# DEMOLITION

## LOADS

$$\text{BEAM SELF-WGT} = 73 \text{ LB/FT}$$

$$\text{LIVE LOAD} = 40 \text{ psf} \times 5 \text{ FT} = 200 \text{ LB/FT}$$

$$\text{DEMO} \sim \text{SAY 9" CONCRETE} = (8 \text{ IN}/12)(150 \text{ PCF})(5 \text{ FT}) = 500 \text{ LB/FT}$$

$$\text{DECK} = 40 \text{ psf} \times 1 \text{ FT (PLATE MAT)} \times 5 \text{ FT} = 200 \text{ LB/FT}$$

$$W_{\text{TOT}} = 73 \text{ LB/FT} + 200 \text{ LB/FT} + 500 \text{ LB/FT} + 200 \text{ LB/FT} = 973 \text{ LB/FT}$$

WITH A MAXIMUM LENGTH OF 37 FT

$$M_u = [973 \text{ FT} \times 37 \text{ FT}^2 / 8] / 1000 \text{ LB/K} = 1166.5 \text{ K-FT}$$

$$1166.5 \text{ K-FT} < 2566.6 \text{ K-FT} \quad \checkmark \text{ O.K.}$$

$$R_n = 973 \text{ LB/FT} (37 \text{ FT}) / 2 = 18,000 \text{ LB}$$

NOTE: SOME ANTICIPATED ERECTION LOADS ARE GREATER THAN DEMOLITION LOADS. THESE LOADS WILL BE USED FOR PLATFORM DESIGN TO BE CONSERVATIVE. SEE SEPARATE ERECTION CALLS FOR THESE LOADS.



www.calderwoodengineering.com

JOB MIDDLEBURY, VT  
SHEET NO. 3 OF \_\_\_\_\_  
CALCULATED BY OK DATE 12/2013  
CHECKED BY \_\_\_\_\_ DATE \_\_\_\_\_  
SCALE \_\_\_\_\_

## ERECTION / DEMO - BEARINGS

MAXIMUM REACTION ON PLATEFORM BEAM ANTICIPATED IS 20.7k DURING STAGE 5 OF ERECTION

DETERMINE THE MINIMUM AMOUNT OF BEARING AREA REQUIRED ON THE EXISTING LEDGE.

WITH FLANGE WIDTH OF 14IN, TRY STARTING WITH A BEARING LENGTH OF 10IN

$$A = 14\text{in} \times 10\text{in} = 140\text{in}^2$$

$$A = 140\text{in}^2 / 144\text{in}^2/\text{ft}^2 = 0.972\text{ft}^2$$

$$P_{\text{BEAR}} = 20.7\text{k} / 0.972\text{ft}^2 = 21.3\text{ksf}$$

DEMOLITION - MAX BEARING LOAD IS 13,000LB

FOR DESIGN PURPOSE USE ANTICIPATED

ERECTION LOAD OF 20,700LB,



www.calderwoodengineering.com

JOB MIDDLEBURY, VT  
SHEET NO. 4 OF \_\_\_\_\_  
CALCULATED BY OK DATE 12/2013  
CHECKED BY \_\_\_\_\_ DATE \_\_\_\_\_  
SCALE \_\_\_\_\_

## BEARING CAPACITY

$$Q_{ult} = N_{ms} C_o \quad (4.4.8.1.2-1 \text{ AASHTO STD SPEC})$$

$$C_o = 150 \text{ MPa} - 300 \text{ MPa} = 3100 - 6200 \text{ KSF (QUARTZITE)}$$

QUARTZITE CATEGORY C (TABLE 4.4.8.1.2B)

SAY ROCK MASS QUALITY IS 'POOR' PER TABLE 4.4.8.1.2A

$$N_{ms} = 0.019$$

$$Q_{ult} = (3100 \text{ KSF MID})(0.019) = 58.9 \text{ KSF}$$

$$\text{WITH } 1.5 \times 2.5 \text{ AREA } f_{ROCK} = 15.22 \text{ KSF}$$

$$F.S. = \frac{58.9 \text{ KSF}}{21.3 \text{ KSF}} = 2.76 < 3.0$$

$$\frac{58.9 \text{ KSF}}{3} = 19.63 \text{ KSF}$$

$$A \geq 20.7' / 19.63 \text{ KSF} = 1.05 \text{ FT}$$

$$\underline{\underline{A \geq 152 \text{ in}^2}}$$

$$\text{FOR DEMO } 18' / 0.972 \text{ SF} = 18.52 \text{ KSF}$$

$$F.S. = 58.9 / 18.52 = 3.18 \quad - \text{ OK w/ } 14 \times 10.0 \text{ BRG.}$$

### BEARER STRENGTH

IF CONCRETE PEDESTAL IS USED

$$F_{b \text{ Allow}} = 0.85 f'_c / \sqrt{r} \quad r = 2.5 \text{ (15C 13" J 8)}$$

USE  $f'_c = 3000 \text{ psi}$  MIN

$$0.85 (3000 \text{ psi}) / 2.5 = 1020 \text{ psi}$$

$$20,700 \text{ lb} / 152 \text{ in}^2 = 136 \text{ psi}$$

### TIMBER MAT

$$\text{LOAD} = 40 \text{ psf LIVE} + (8 \text{ in} / 12) 150 \text{ psf CONC. DEMO} + 40 \text{ psf (1 FT) SELF-WT}$$

$$= 180 \text{ psf}$$

ASSUME SIMPLE SPAN OF 5 FT - CONSERVATIVE

$$M = 180 \text{ psf} \times 1 \text{ FT} \times 5 \text{ FT}^2 / 8 = 562.5 \text{ LB-FT}$$

$$S_x \text{ Nominal} = 253.5 \text{ in}^3$$

$$f_b = 562.5 \text{ LB-FT} \times 12 \text{ in} / \text{FT} / 253.5 \text{ in}^3 = 26.63 \text{ psi}$$

✓ OK BY  
INSPECTION



www.calderwoodengineering.com

JOB MIDDLEBURY, VT  
 SHEET NO. 6 OF \_\_\_\_\_  
 CALCULATED BY OK DATE 12/2013  
 CHECKED BY \_\_\_\_\_ DATE \_\_\_\_\_  
 SCALE \_\_\_\_\_

LATERAL BRACE

SIZE CROSS BRACE TO RESTRAIN 27% OF VERTICAL STRESS IN TOP FLANGE OF HP14x73

$S_{MAX} = 27.9 \text{ ksi}$  - STAGE 5, TOWER 1

$A_F = 14.6 \text{ in} \times 0.505 \text{ in} = 7.373 \text{ in}^2$

$P_C = 7.373 \text{ in}^2 (27.9 \text{ ksi}) = 205.7 \text{ k}$

$P_{ec} = 0.02 \times 205.7 \text{ k} = 4.1 \text{ k}$

DEMO  
 $S_{MAX} = \frac{166.5 \text{ k-ft} \times 12}{107 \text{ in}^3}$   
 $= 18.67 \text{ ksi}$   
 USE  $S_{MAX}$  ANTICIPATED FOR ERECTION

TRY USING AN L2x2x1/4 MIN FOR LATERAL BRACE

$A = 0.938 \text{ in}^2$      $r_x = 0.605$      $L = 5 \text{ FT} \times 12 \text{ in/ft} = 60 \text{ in}$

$L/r_x = 99.17 > 80$

$\frac{KL}{r} = 32 + 1.25 \frac{L}{r_x} = 156$

$\frac{KL}{r} > 4.71 \sqrt{E/F_y}$      $F_e = \frac{\pi^2 E}{\left(\frac{KL}{r}\right)^2} = 11.76 \text{ ksi}$

$F_{cr} = 0.877 F_e = 10.3 \text{ ksi}$

$P_c = F_{cr} A_g / \Omega = 10.3 \text{ ksi} \times (0.938 \text{ in}^2) / 1.67 = 5.78 \text{ k}$

$5.78 \text{ k} > 4.1 \text{ k}$     (2.8%  $P_c$ )



www.calderwoodengineering.com

JOB MIDDLEBURY, VT  
SHEET NO. 7 OF \_\_\_\_\_  
CALCULATED BY OK DATE 12/2013  
CHECKED BY \_\_\_\_\_ DATE \_\_\_\_\_  
SCALE \_\_\_\_\_

## LATERAL BRACE

WELD TO BEAMS, SIZE FOR  $C^k$  MIN

USE  $\frac{1}{4}$ " FILLET WELD

$$R_n = 0.707 \phi L F_w \quad F_w = 42 \text{ ksi} \quad \phi = 1.4 \quad (\text{32-4 AISC})$$

$$R_n = 0.707 (0.25 \text{ in}) 42 \text{ ksi} = 7.424 \text{ k/in}$$

$$Z_e = R_n / \Omega = 7.424 \text{ k/in} / 2.0 = 3.712 \text{ k/in} \quad \text{WELD}$$

$$L_{min} \geq C^k / 3.712 \text{ k/in} = 1.61 \text{ in}$$

USE A MINIMUM OF 2 INCHES OF WELD/BEAM




www.calderwoodengineering.com

JOB MIDDLEBURY VT  
 SHEET NO. 8 OF \_\_\_\_\_  
 CALCULATED BY DK DATE 12/2013  
 CHECKED BY \_\_\_\_\_ DATE \_\_\_\_\_  
 SCALE \_\_\_\_\_

## DEMOLITION / ERECTION

USE ANCHORS ON THE UNDERSIDE OF THE DECKING, THROUGH BOLTED TO KEEP TIMBER MAT FROM SLIDING.



DESIGN FOR ROUGHLY 10% OF VERTICAL LOAD.

DEMOLITION -  $180 \text{ psf} \times 37 \text{ ft} \times 5 \text{ ft} = 33,300 \text{ LB} / \text{BM LINE}$

ERECTION - MAXIMUM TOWER REACTION ON BEAM LINE WAS  $27.5 \text{ k}$  - STAGE 5, TOWER 1.

$37 \text{ ft} (40 \text{ psf DECK} + 20 \text{ psf LIVE}) 5 \text{ ft} + 27,500 \text{ LB} = 38,600 \text{ LB} / \text{BM}$

ERECTION LOAD CONTROLS.  $P_{DESIGN} = 38,600 \text{ LB} (0.1) = 3,860 \text{ LB} / \text{BM LINE}$

ALSO LOOK AT MAX LOAD / DECK PANEL. SAY  $P_{TOWER} / 2 \text{ PANELS}$

ERECTION =  $[(10 \text{ ft} + 9 \text{ ft}) / 2] \times 1000 \text{ LB} / \text{ft} + (40 \text{ psf} + 20 \text{ psf}) \times 20 \times 5 = 61,000 \text{ LB}$

DEMOLITION =  $180 \text{ psf} (20 \text{ ft} \times 5 \text{ ft}) = 18,000 \text{ LB}$

$P_{REQD} = 61,000 \text{ LB} (0.1) = 6,100 \text{ LB}$

SAY 2 CONNECTIONS / PANEL MIN. TRY USING A MIN  $5/8" \text{ } \phi \text{ A307 BOLT}$

$R_{TV} = A_n F_{TV} / 2$   $A_n = 0.3068 \text{ in}^2$   $F_{TV} = 24 \text{ ksi}$   $R = 2.0$

$R_{TV} = (0.3068 \text{ in}^2) (24 \text{ ksi}) / 2.0 = 3.68 \text{ k} / \text{BOLT}$

$3.68 \text{ k} / \text{BOLT} \times 2 \text{ BOLT} / \text{PANEL} = 7.36 \text{ k} > 6.1 \text{ k} \checkmark \text{ OK}$



www.calderwoodengineering.com

JOB MIDDLEBURY, VT  
 SHEET NO. 9 OF \_\_\_\_\_  
 CALCULATED BY OK DATE 12/2013  
 CHECKED BY \_\_\_\_\_ DATE \_\_\_\_\_  
 SCALE \_\_\_\_\_

## DEMOLITION/ERECTION

CHECK A LAG BOLT IN PLACE OF THROUGH BOLT.

TRY USING (2)  $\frac{3}{8}$ "  $\phi$  LAGS/CLIP.

CHECK REQUIRED LENGTH FOR 1,800<sup>LB</sup> (DEMO LOAD/DAMAGE)

ASSUME MIXED GRADE MAT  $E = 0.55$  (NDS 11.3.2A)

$W' = W \times C_D$  (NDS 2005 TABLE 10.3.1)  $C_D = 1.25$  CONST LOAD

$W = 352$  <sup>LB</sup>/IN (TABLE 11.2A / EQ 11.2-1)

$W' = 352$  <sup>LB</sup>/IN  $(1.25) = 440$  <sup>LB</sup>/IN

USE A MIN OF (2) CLIP SETS  $\sim$  SO (4) LAGS/MAT

$1800$  <sup>LB</sup> / 4 = 450 <sup>LB</sup>  $L_{MIN} = 450 / 440 = 1.02$  IN

TRY  $\frac{3}{8}$ "  $\phi \times 4$ " T-C =  $2\frac{9}{32}$ " (TABLE L2)  $S = 1.5$  IN

$W = 2\frac{9}{32} \times 440$  <sup>LB</sup>/IN = 1004 <sup>LB</sup> / LAG

IF ASSUME 6100<sup>LB</sup> -  $N_L = (6100 / 1004)$  <sup>LAGS</sup> = 6.08 LAGS

USE (3) SETS OF CLIPS = 6 LAGS / ERECTION MAT.

TRY  $\frac{1}{2}$ "  $\times$  5" LAG T-C =  $2\frac{1}{16}$ "  $W' = 1.25(352) \times 2.6875 = 1182.5$  <sup>LB</sup>

$N = 6100$  <sup>LB</sup> / 1182.5 <sup>LB</sup> = 5.1  $\Rightarrow$  6 MIN

$Z_1 = 540$  <sup>LB</sup> ( $\frac{1}{2}$ " STEEL w/ MIXED GRADE) (TABLE 11.2)  $Z' = 1.25(540) = 675$  <sup>LB</sup> / LAG

$6100$  <sup>LB</sup> / 675 <sup>LB</sup> / LAG = 9 LAGS  $\rightarrow$  5 CLIP SETS = 10 LAGS / ERECTION MAT

$1800$  <sup>LB</sup> / 675 <sup>LB</sup> / LAG = 2.67  $\rightarrow$  2 CLIP SETS = 4 LAGS / REG. MAT.



www.calderwoodengineering.com

JOB MIDDLEBURY, VT  
SHEET NO. 10 OF \_\_\_\_\_  
CALCULATED BY OK DATE 12/2013  
CHECKED BY \_\_\_\_\_ DATE \_\_\_\_\_  
SCALE \_\_\_\_\_

## DECK PLATFORM

$$\text{MAX REACTION / BEARING} = 18\text{K}$$

$$\text{MIN DEAD LOAD} = 73\text{LB/FT SW} + 200\text{LB/FT DECK} = 273\text{LB/FT}$$

$$\text{MIN LENGTH OF } 27\text{L}''$$

$$\begin{aligned} \text{MIN LOAD OF } 27.75\text{FT } (273\text{LB/FT}) &= 7,576\text{LB/BM LINE} \\ /2 &= 3788\text{LB/BEG} \end{aligned}$$

$$\text{A } 50\text{psf WIND LOAD} \times 5\text{FT} = 250\text{LB/LF} < 273\text{LB/FT, NO UPLIFT}$$

$$0.9D = 3788\text{LB} (0.9) = 3409\text{LB/BEG}$$

$$50\text{psf } (5\text{FT}) (27.75\text{FT}) / 2 = 3469\text{LB} \approx \text{OR D SAY OK}$$

SIZE ANCHOR BOLTS TO RESIST 10% OF MAX VERTICAL LOAD

$$18\text{K/BEG} (0.1) = 1.8\text{K/BEG}$$

USE (2)  $5/8''$  ANCHOR BOLTS MIN

$$\text{ASSUME A36 THREAD ROD } F_{TENS} = 0.4 F_u = 0.4 (58\text{KSI}) = 23.2\text{KSI} \\ (\text{A307})$$

$$A_b = 0.307\text{in}^2/\text{BOLT}$$

$$P_{REV} = (0.307\text{in}^2/\text{BOLT}) 2\text{BOLT/BEG} \times 23.2\text{KSI} = 14\text{K} \quad \checkmark \text{ OK}$$