



March 2, 2015

VAOT Resident Engineer
Southwest Regional Const.
61 Valley View
Mendon, VT 05701
Attention: Tim Pockette, P.E.

RE: Bridge Project City of Rutland
March 2015 - Four-week look-ahead narrative & workday/hour narrative.

Dear Tim,

Please find the attached CPM Schedule Update for your review and approval.
In accordance with section 61 (3) I would like to highlight the following:

1. Progress during the update period:
 - a. Clearing at both bridge sites.
 - b. Piles & Dynamic Testing complete at BR2 Abutment 2.
 - c. BR2 drilled shaft temporary 12' & 10' diameter outer casings installed.
 - d. BR2 Abutment 1 cofferdam work continues. Roadside sheeting 85% complete and pre-excavation of boulders for installation of Otter Creek (east) side sheeting continues.
2. Critical activities have shifted from the BR2 Pier to Abutment 1. This was accomplished by bringing in a second crane to allow work at both areas.
3. Sources of delay:
 - a. The drillers have delayed the start of their work. The drillers are exploring options for a possible revision to their approved plan. This work is no longer critical path and this delay should result in more favorable weather conditions for placing the concrete.
 - b. We are encountering boulders up to 11cy which are delaying the sheeting operation at Abutment 1 (critical path). We have brought in a larger excavator to handle the boulders and have been working 10 hour days in order to minimize the delay. The workdays for the abutment 1 cofferdam and concrete substructure work have been adjusted in the CPM to 5 ten-hour work days.
4. We see the size and depth of the boulders encountered at Abutment 1 as a potential problem with the installation of the H piles.
5. Work planned for the next update period:
 - a. Installation of the drilled shaft at BR2 Pier.
 - b. Install sheeting, whaler system and excavation of BR2 Abutment 1 cofferdam.
6. Changes have been made to the schedule in response to your letter dated 2/17/15 "Construction Progress Chart Resubmittal 2/22/15" bullets 1-8.

Thank you for reviewing this schedule. Please call with any questions or concerns.

Sincerely,



Volker Burkowski
Project Manager
KCC