



SCHULTZ

April 21, 2015

State of Vermont Agency of Transportation
Southwest Regional Construction Office
61 Valley View
Mendon, VT 05701

Attn: Chris Williams, R.E.

**Re: Rochester BRF 0162(16) & BRF 0162(17) & ER BRF 0162(18) & STP BRF 0162(19)
Critical Path Method (CPM) Schedule – Updated Narrative**

Dear Mr. Williams:

Enclosed you will find W M Schultz Construction's (WMSCI) updated schedule for the above referenced project. At this time since our last update we have completed all three accelerated bridges. The site at Bridge 19 was winterized and shutdown from the end of November 2014 until mid-April 2015. We had a tentative restart date for the end of April, due to favorable weather WMSCI has since re-mobilized back to site about one week earlier than anticipated. Immediate items of work are to prepare for the bridge deck pour in early May. Remaining work includes setup for the deck and approach pour, finishing road reconstruction to open traffic to the new permanent structure then removing the temporary bridge. We welcome any and all comments or concerns that VTRANS has to offer on this updated schedule. If you have any questions about this schedule please contact Kevin Ture or myself. Thank you.

Sincerely,
W.M. Schultz Construction, Inc.



Michael D. Garn
Project Manager