



CCS Constructors LLC

Supply & Erect Structural Steel and Precast
Crane Service Rigging Pile Driving Heavy Hauling



Erection Plan for Precast Concrete Abutments and Wing walls Stowe Bridge BRF 0235 (11)

3/9/2015

Procedure

The erection will be performed utilizing a 275-ton hydraulic Grove **GMK 5275**; the crane will be outfitted with two loads (46,200 lbs) of the manufacturer's supplied counterweights, and are to be setup as shown on the layout drawing, drawing **No. 1**. The erection shall not be performed during windy conditions.

Rigging sizes shown are minimums; larger rigging is permissible. Crane radii will vary from 30 ft. to 45 ft. and are shown on layout drawing **No. 1** and shall not be exceeded without crane capacity verification. The **GMK5275** is to be used to pick and set all the precast. It shall be outfitted with 40'-1 1/4" min. diameter cable or equivalent straps as shown in **SK-1 – SK-3**.

All trucks carrying Precast will need to be backed close enough to get all pieces within 30ft of the cranes center pin. All precast concrete will be placed on firm level compacted material. All pieces will be picked and set directly from the truck, no precast will be set on the ground. All grouting of precast will begin as soon as the first connection is made.

Erection Plan Drawing Schedule:

Drawing **No. 1** Crane and precast layout
Sketch **SK-1- SK-3** Rigging for precast
Sketch **SK-4** Wing Wall support

STEP #1: Set Precast Abutment on North End

The first piece to be set will be AB2N this piece weights 80,126 lbs. and is the larger of the two pieces that make-up abutment 2. The **GMK 5275** is to pick and set the piece using the rigging described above and shown in **SK-1**. The piece will be picked directly from the truck and set in place. Once AB2N is in place the second part of abutment 2 (AB2S = 53,774 lbs.) will be placed in the same manor. Post tensioning will begin as soon as the second section of abutment 2 has been set.

STEP #2: Set Wing walls on North End

Due to the fact that the wing walls are tapered we will be using a waste block and strut to hold the piece vertical and a chain come along to hold it tight to the abutment. Once the grout is cured both will be removed to allow for backfill, please see **SK-4**. The first wing wall placed will be WW-4, grouting of the sleeves will begin directly after the piece is set. The process will be the same for wing



CCS Constructors LLC

Supply & Erect Structural Steel and Precast
Crane Service Rigging Pile Driving Heavy Hauling



wall WW-3. After both abutments and walls are set the crane will break down and move around to the south end of the bridge.

STEP #3: Set Precast Abutment on South End

The first piece to be set for abutment 1 will be AB1N this piece weights 84,926 lbs. and is the larger of the two pieces that make-up abutment 1. The **GMK 5275** is to pick and set the piece using the rigging described above and shown in **SK-1**. The piece will be picked directly from the truck and set in place. Once AB1N is in place the second part of abutment 1 (AB1S = 62,374 lbs.) will be placed in the same manor. Post tensioning will begin as soon as the second section of abutment 1 has been set.

STEP #4: Set Wing walls on South End

The wing walls on the south end will be set the same way the North end was WW-2 will go first and followed by WW-1. The same bracing will be used for WW-2 as was used for WW-3 & WW-4 (per SK-4) Once the walls are in place the crane will remain on site to set the steel beams. After the steel is installed the crane will once again be moved back to the north end to set the retaining wall.

STEP #5: Set Retaining Wall North End

The retaining wall arrive on the site in one piece, once the crane is set up, the piece will be backed down the road to the crane. Rigging for the retaining wall will be per **SK-3**. Once the wall is place the crane will leave the site.


Abutment Lifting Detail
 *ABIN Shown as it is the heaviest one.

Mastlink 35.5T
 (Typ. 4ea)
 See appendix A1
 $WLL = 84300 \text{ lb} < 111600 \text{ lb}$

35T Shackle
 (Typ. 2ea)
 See appendix A4
 $WU = 46000 \text{ lb} <$


USE 2 SLINGS PER SHACKLE

$WLL = 23000 \text{ lb/sling} < 53000 \text{ lb}$



12.5T Shackle
 (Typ. 4ea)
 See appendix A4
 $WLL = 23000 \text{ lb} < 25000 \text{ lb}$

20T Lift Eye
 (Typ. 4ea)
 See appendix A5
 $WLL = 23000 \text{ lb} < 40000 \text{ lb}$



Side Elevation View

$WLL = 23000 \text{ lb} < 24000 \text{ lb}$

LOAD PER CABLE:
 $84300 \text{ lb} \times 1.1 \text{ factor} = 23000 \text{ lb/cable point}$
 (ABUTMENT LEGS)
 4 POINTS

Weight: 84,300 lbs


CONTRACTOR'S VISIT:	Rev. 1	Date 1/7/15	By Description PMT Changes per review	PRECAST CONCRETE ABUTMENT SHOP DRAWINGS (SDI JOB #15163)	INSTALLER: CCS Construction 136 Munroe Ave. #6581 Ph: 802-888-7701	FABRICATOR: SD Ireland 183 INDUSTRIAL AVE. WILLISTON, VT 05495 Ph: (802) 658-0201
				SUPERVISOR: M. WHEELER		
				DETAILER: I. ADAMS	PROJECT NAME: Stowe BR# 0235 (II)	
				CHECKER: E. Barendse	PROJECT # 0235 (II)	
				ENGINEER:	LOCATION: Stowe, VT	
					12/03/14	Lifting 1 of 3

SK-1

Wing Wall Lifting Detail

*WW-2 Shown as this is the heaviest one.


From Appendix A1
 $WLL = 9450 \text{ lb} < 111000 \text{ lb}$



Plan View

LOAD PER CABLE
 $\frac{9450 \times 1.1}{2} = 5200 \text{ lb}$

Sheet 3



Side Elevation View

Appendix A3
 $WLL = 9450 \text{ lb} < 19600 \text{ lb}$

Appendix B1
 $WLL = 5200 \text{ lb} < 10000 \text{ lb}$


Weight: 9,450 lbs

CONTRACTORS: VBS&C	INSTALLER: CCS Construction 138 Hanson Ave Morrisville, VT 05661 Ph: 802-888-7701	FABRICATOR: SD Ireland 193 INDUSTRIAL AVE WILLINGTON, VT 05485 Ph: (802) 658-0201	2 of 3
PRECAST CONCRETE ABUTMENT SHOP DRAWINGS (SD) JOB #15163	PROJECT NAME: Stowe BR# 0235 (II) PROJECT #: 0235 (II)	LOCATION: Stowe, VT	Lifting
SUPERVISOR: M. WHEELER	DETAILER: I. ADAMS	CHECKER: E. Borendse	12/03/14
ENGINEER:			

SK-2


Retaining Wall Lifting Detail

Loader Cab
 $\frac{65700 \text{ lb} \times 1.1}{4} = 18100 \text{ lb}$



Plan View

APPENDIX B2
 $W_{LL} = 18100 \text{ lb} \leq 18270 \text{ lb}$
 APPENDIX AS
 $W_{LL} = 18100 \text{ lb} < 20000 \text{ lb}$



Section View

Weight: 65,700 lbs

CONTRACTOR'S VISIT:		PRECAST CONCRETE ABUTMENT SHOP DRAWINGS (SDI JOB #1515)		INSTALLER: CSI Construction 138 Marion Ave Marblehead, VT 05681 Ph: 802-888-7705		FABRICATOR: 193 INDUSTRIAL AVE. WILLISTON, VT 05495 Ph: (802) 658-0201	
SUPERVISOR: M. WHEELER		PROJECT NAME: Stowe BR# 0235 (II)		PROJECT #: 0235 (II)		LOCATION: Stowe, VT	
DETAILER: I. ADAMS		CHECKER: E. Barendse		ENGINEER:		12/03/14	
						Lifting	
						3 of 3	

SK-3

**Main Boom
46,200 lb. Counterweight
Outriggers Fully Extended
360°**

		Boom Length													
Radius	43.7'	59.1'	74.3'	89.3'	104.2'	119.1'	133.4'	148.8'	164.0'	179.0'	193.9'	208.7'	223.1'	Radius	
x 1000 lb.															
10	320.0	318.0	312.0	244.0										10	
15	248.0	248.0	246.0	242.0	185.0									15	
20	199.0	200.0	187.0	175.0	158.0	144.0	106.0							20	
25	154.0	148.0	138.0	128.0	123.0	113.0	106.0	86.0						25	
30	114.0	111.0	105.0	103.0	96.0	94.0	87.0	81.0	69.0	55.0	45.0			30	
35		90.0	87.0	83.0	82.0	77.0	71.0	66.0	63.0	55.0	45.0	36.4		35	
40		72.0	72.0	68.0	68.0	64.0	59.0	59.0	52.0	51.0	45.0	36.4	30.8	40	
45		58.0	60.0	61.0	58.0	54.0	50.0	51.0	43.8	43.0	42.0	36.4	30.8	45	
50			50.0	52.0	50.0	47.0	45.0	43.4	39.2	40.6	39.6	36.0	30.8	50	
55			45.0	46.0	43.2	40.2	41.2	37.4	36.8	37.4	36.6	34.0	30.8	55	
60				39.2	37.8	36.0	36.0	32.6	34.6	34.0	32.2	29.8	27.4	60	
65				33.8	33.2	33.8	31.8	30.6	31.4	30.2	28.4	26.2	24.0	65	
70				29.4	29.0	30.6	28.2	29.0	28.4	26.8	25.2	23.2	21.0	70	
75				22.8	25.4	27.4	25.0	27.0	25.4	24.0	22.4	20.4	18.4	75	
80					22.2	24.2	23.2	24.4	23.0	21.4	20.0	18.2	16.2	80	
85					22.0	21.4	20.8	22.0	20.6	19.2	17.8	16.0	14.2	85	
90					19.6	19.0	19.4	20.0	18.6	17.2	16.0	14.2	12.4	90	
95						17.4	18.4	18.0	16.8	15.6	14.2	12.6	10.8	95	
100						16.6	16.4	16.2	15.2	14.0	12.6	11.0	9.2	100	
105							14.8	14.6	13.8	12.6	11.2	9.8	8.0	105	
110							13.4	13.0	12.4	11.2	10.0	8.4	6.8	110	
115							12.0	11.6	11.0	10.0	8.8	7.4	5.6	115	
120								10.4	9.8	9.0	7.8	6.4	4.6	120	
125								9.4	8.6	8.0	6.8	5.4	3.8	125	
130								8.4	7.6	7.0	6.0	4.6	2.8	130	
135									6.8	6.0	5.2	3.8		135	
140									6.0	5.2	4.4	3.0		140	
145										4.4	3.6			145	
150										3.6	2.8			150	
155										3.0				155	
160														160	

Loads greater than 297,000 lb. can only be lifted with additional equipment
 Loads greater than 335,000 lb. can only be lifted with special equipment