

# **RENAUD BROS., INC.**

283 Fort Bridgeman Road #2, Vernon, VT 05354

phone (802) 257-7383

fax (802) 257-7308

## **Wardsboro BRF 013-1 (15)**

**Four Week Look Ahead**

**Date: February 26, 2016**

The following submittals have been approved since the last schedule update, traffic control, temporary bridge, EPSC, conceptual value engineering for plate girders, pile driving submittal, and base line project schedule. Several subcontracts have been submitted for review and approved.

During the next four weeks the tree cutting, traffic control signage and temporary bridge will be installed. If we can get the approaches and paving installed prior to April 15<sup>th</sup>. The traffic will not be transferred until April 15<sup>th</sup> or the approaches are paved and striped.

In the base line RBI planned to install the temporary bridge and detour approaches in November 2015. This update shows the temporary bridge and approaches being installed in March 2016.