

RENAUD BROS., INC.

283 Fort Bridgeman Road #2, Vernon, VT 05354

phone (802) 257-7383

fax (802) 257-7308

Wardsboro BRF 013-1 (15)

Four Week Look Ahead

Date: May 12, 2016

In the last two months the temporary bridge and detour has been completed, the existing bridge has been removed and the abutment excavation has been completed. The steel piling has been started.

During the next four weeks the piling will be completed and the stone fill under the bridge along with the abutment/pile caps and wingwalls will be cast and the cure started.

The Vermont Rivers Department has accepted our proposal of installing the stone fill under the bridge prior to July 1st. This will allow us to work our way out of the stream and not work over the new abutments. This change has been reflected in the Gantt chart