283 Fort Bridgman Road #2, Vernon, VT 05354

phone (802) 257-7383 fax (802) 257-7308

Wardsboro BRF 013-1 (15)

Four Week Look Ahead Date: July 5, 2016

In the last two months the steel piling has been completed, the stone fill has been placed downstream and under the bridge, and the abutments and wingwalls have been placed up to the bridge seats.

During the next four weeks the abutments will be backfilled to the top of stone fill elevation on both sides, the steel girders will be set, and the deck forming and reinforcing will start.

We do not foresee any problems at this time.