

INSTALLATION REPORT

DataMaster DMT: 100133
Location: Shelburne PD
Calibration Date: 11/18/2011
Certification Date: 11/18/2011
Installation Date: 12/22/2011
Installed by: KIRK L KIMBALL



Site meets specification in doc P-ALC-210

Default Options Loaded

Diagnostic Results

VERSIONS
DMT: 1.01
PIC: 2.06
Modem: 2.2
Questions: 2.0

TEMPERATURES

Sample Chamber = 48.7°C
Breath Tube = 45.5°C
Digital Sim = 34.0°C

SETTINGS

Lamp Voltage = 1.64 V
Cooler Voltage = 1.59 V
Bias Voltage = 81 V
Chopper Freq = 537 Hz

PUMP INFO

Flow Rate = 6.499 L/M

DETECTOR INFO

PUMP	ON	OFF
MAX (V)	-0.0433	-0.0409
MIN (V)	-0.0449	-0.0421

FILTER INFO

Filter	Value	Zero
Filter 1	-0.041	true
Filter 2	0.340	true
Filter 3	0.954	true

CALIBRATION CHECK

Xq = 0.086 0.70%

Accuracy and Precision Check


Concentration	= 0.100 g/210L
Lot #	= 12-45-100
Range	= 0.095 - 0.105
Average	= 0.100 g/210L
Std Dev	= 0.0000

RF Detection Test

Passed

Sample Acceptance Test

Passed



INSTALLATION PASSED

Performed by KLK

Date 12/22/2011

Reviewed by [Signature]

Date 12/22/11

12/23/11
[Signature]