

JOSEPH P. CARRARA & SONS, INC.

LETTER OF TRANSMITTAL

2464 CASE STREET
MIDDLEBURY, VERMONT 05753

TEL (802) 388-6363
FAX (802) 388-9010

TO: **A.L. St Onge Construction**
P.O. Box 65 82 Fuller Bridge Road
Montgomery, VT 05470

DATE:	November 5, 2014	JOB NO.:	23442-014
ATTENTION:	Artie St Onge		
RE:	Route 15 Bridge #32		
	Johnson, VT		
	VTAOT Project BR# 030-2 (26)		
	P 802-326-4792		F 802-326-4005

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:

Shop Drawings Prints Plans Samples Specifications

Copy of Letter Change Order Other: _____

COPIES	DATE	NO.	DESCRIPTION
1			Shop Drawings: Dated 9/30/14 REVISION #1 DATED 11/5/14 Sheets: F1, B1-B2, M1

THESE ARE TRANSMITTED as checked below :

For approval Approved as submitted Resubmit _____ copies for approval

For your use Approved as noted Submit _____ copies for distribution

As requested Returned for corrections Return _____ corrected prints

For review and comment _____

FOR BIDS DUE _____ 20 _____ PRINTS RETURNED AFTER LOAN TO US

REMARKS **Stacey/Art**

Please note the following:

1. Bending of projecting strands into backwall is to be done in the field by the GC, means & methods by GC.
2. Height of Lifting Loop above flange is 12", as shown on NEXT Beam Plan View in Form.
3. 2" dia. sleeve for binding beams down to trailers is labeled in detail A/B1 & A/B2.
4. At GC's request, #7 rebar dowels @ 2'-0" oc. for grade screed attachment were added to fascia beams J-B2.

Thanks

COPY TO **File**

SIGNED:



Michael A. Davis

If enclosures are not as noted, please notify us at once.