

J . P . C A R R A R A & S O N S , I N C .
P R E C A S T / P R E S T R E S S E D C O N C R E T E P R O D U C T S

REQUEST FOR INFORMATION

TO:	FROM:
Artie St. Onge	Mike Davis / Mike Weigand
COMPANY:	DATE:
A.L. St. Onge Contractor	5/4/16
FAX NUMBER:	TOTAL NO. OF PAGES INCLUDING COVER:
802-326-4005	1
PHONE NUMBER:	SENDER'S REFERENCE NUMBER:
802-326-4792	RFI #5
RE:	
Waitsfield BRF 013-4(39) - Bridge No. 177; VT 100 over Mad River Waitsfield, VT	

☐ URGENT ☒ FOR REVIEW ☒ PLEASE COMMENT ☐ PLEASE REPLY ☐ FOR YOUR USE

PLEASE PROVIDE AND/OR CLARIFY THE FOLLOWING:

RFI #5: Abutment #1 – Joint Width Backwall to Wingwall

As currently detailed in the contract drawings and in the J. P. Carrara & Sons, Inc. "JPC" shop drawings, the joint width between the precast backwalls and precast wingwalls at Abutment #1 is ½" and is specified to be filled with cork.

The installation of wingwalls will precede backwalls at Abutment #1 and JPC proposes to increase the joint width from ½" to 1" between the backwall and the wingwalls at Abutment #1 in the interest of providing additional tolerance for installation.

Please contact us at 802-388-6363 with any questions or to discuss.