
RESPONSE TO REQUEST FOR INFORMATION

DATE: May 5, 2016 **RFI No.** 006

PROJECT: **Waitsfield BRF 013-4(39) - Bridge No. 177**
VT Route 100 over Mad River

TO: Rob Young

FROM: Josh Lund

RE: RFI #6: Abutment #1 – Precast Footing & Backwall Layout

McFarland Johnson (MJ) has reviewed RFI No. 006 and we offer the following response:

1. **Question:** Can the location of the joints between the backwall and footing segments be shifted by ½” to the west?

Response: MJ has reviewed the attached RFI request and find the concept acceptable provided the anchor bolts for the girders are located accordingly in each precast footing element based on the overall (global) footing dimensions.

J. P. CARRARA & SONS, INC.
PRECAST/PRESTRESSED CONCRETE PRODUCTS

REQUEST FOR INFORMATION

TO: Artie St. Onge	FROM: Mike Davis / Mike Weigand
COMPANY: A.L. St. Onge Contractor	DATE: 5/4/16
FAX NUMBER: 802-326-4005	TOTAL NO. OF PAGES INCLUDING COVER: 1
PHONE NUMBER: 802-326-4792	SENDER'S REFERENCE NUMBER: RFI #6
RE: Waitsfield BRF 013-4(39) - Bridge No. 177; VT 100 over Mad River Waitsfield, VT	

URGENT FOR REVIEW PLEASE COMMENT PLEASE REPLY FOR YOUR USE

PLEASE PROVIDE AND/OR CLARIFY THE FOLLOWING:

RFI #6: Abutment #1 – Precast Footing & Backwall Layout

J. P. Carrara & Sons, Inc. "JPC" proposes to offset the location of the centerline of the vertical joint between the Abutment #1 precast footings and backwalls 1/2" to the West, as compared to the location shown on the Abutment #1 plan on drawing sheet 36. The individual footing lengths will be changed from 15'7 3/4" / 16'0" / 13' 1 3/4" (as shown on drawing sheet 36) to 15' 8 1/4" / 16'0" / 13' 1 1/4" (as shown on JPC 2/F3) for the respective footings from east to west.

Overall dimensions of the precast footings and backwalls shall remain consistent with the contract plans and anchor bolts for girders shall be located in the precast footings as dimensioned on drawing sheet 36.

Please contact us at 802-388-6363 with any questions or to discuss.