

State of Vermont
Construction Section
National Life Building, Drawer 33
Montpelier, VT 05633
www.aot.state.vt.us

Agency of Transportation

[phone] 802-828-2593
[fax] 802-828-2795
[ttd] 800-253-0191

Paul Carr
J.P. Sicard, Inc.
P.O. Box 508
Barton, VT 05822

May 5, 2015

RE: RANDOLPH BRO 1444(57) CONTRACTOR EROSION PREVENTION AND SEDIMENT CONTROL PLAN

Dear Paul:

VTrans has completed its review of the Contractor Erosion Prevention and Sediment Control (EPSC) Plan received on March 31, 2015 via SharePoint. The Plan is considered acceptable once you have complied with the following:

The Title 19, Stream Alteration Permit requires an on-site meeting with VT DEC River Management Engineer and Resident Engineer prior to your in-stream work.

The Corps of Engineers permit requires you submit the Work Start Notification Form (in the Contract documents) 2 weeks prior to start of jurisdictional work. The permit was authorized based on the square area for the stone fill below the ordinary high water elevation. You are proposing to place sand bags farther out into the river, so you must coordinate with the Corps of Engineers to determine whether your proposed means and methods warrant amending the permit for the additional impacts below ordinary high water.

Your staging areas must be consistent with the Off-Site Activity approvals and Specials Provision #16 in the Contract.

Ensure that a hard copy of the EPSC Plan is kept at the project office and ensure that you coordinate with the Resident Engineer prior to deviating from your plan should the need arise.

This review does not accept or deny the schedule as submitted with your EPSC Plan.

If you have any questions, please contact me at (802) 828-5483.

Sincerely,



William Farley P.E., CPESC

VTrans Construction Environmental Engineer

cc: Tom Chase, VTrans Resident Engineer
Ann Gammell, VTrans SE Regional Engineer
Todd Sumner, VTrans Consultant Project Manager
Project File