



State of Vermont
Construction Section
National Life Building, Drawer 33
Montpelier, VT 05633
www.aot.state.vt.us

[phone] 802-828-2593
[fax] 802-828-2795
[ttd] 800-253-0191

Agency of Transportation

Paul Holloway
Miller Construction, Inc.
P.O. Box 86
Windsor, VT 05089

January 6, 2014

**RE: BARNARD ER BRF 0241(39)) CONTRACTOR EROSION PREVENTION AND
SEDIMENT CONTROL PLAN**

Dear Paul:

VTrans has completed its review of the Contractor Erosion Prevention and Sediment Control (EPSC) Plan. The Plan is considered **accepted** once the following concerns are addressed.

Based on your schedule submitted on 12/20/2013 you are proposing to install stone fill prior to the July 1 in-stream work date as stipulated in the Stream Alteration Permit. You must either coordinate with Pat Ross, River Management Engineer to seek to deviate from the in-stream dates or adjust your schedule. The Stream Alterations Permit indicates Type IV size rocks to be placed in the river embedded 2 feet. Please detail how you will contain the work area in order to embed these stones. The on-site meeting with Pat would be a good opportunity to discuss this and understand Pat's expectations for this effort.

Where is the staging for the Contractors equipment and trailer going to be? If you want to stage off of the road you must first get clearance per the 105.25-105.28 section of the spec. book.

If you have any questions, please contact me at (802) 828-5483.

Sincerely,

A handwritten signature in black ink that reads "William Farley".

William Farley P.E., CPE&C

VTrans Assistant Construction Environmental Engineer

cc: Pete Hodgson, VTrans Resident Engineer
Ron Gray, VTrans NE Regional Engineer
Kristin Higgins, VTrans Project Manager
Andrea Wright, VTrans Construction Environmental Engineer
Project File

