



Please provide cross sections for both detour phases to verify proposed slope limits and impacts. CLD

The proposed limits of work resulting from the revised horizontal and vertical alignments may require additional permitting and ROW requirements. Please verify that the permits and easements are updated as necessary. CLD

Please label proposed bypass pipe on plan. Please add information regarding the pipe material for the by-pass pipe. Are there hydraulic calculations to support the proposed 48" bypass pipe size and configuration with two bends as shown? How is the bypass culvert proposed to be installed under the existing roadway? CLD

Proposed Phase II Detour is shifted outside of existing and proposed roadway limits. Please verify that traffic can be shifted and accommodated as shown. CLD

LUNENBURG NH CULV(27) TRAFFIC CONTROL PLAN

JA McDONALD, INC.